Public Works

Engineering Division

Capital Improvement Program Quarterly Report Fall 2023



City of Fairfield 1000 Webster Street Fairfield, CA 94533 fairfield.ca.gov



Table of Contents

- Section A: Projects in Preliminary Engineering
- Section B: Projects in Design
- Section C: Projects in Construction
- Section D: Projects Completed/Closing-Out
- Section E: Future Projects
- Section F: Purchases, Operations and Maintenance Projects

Note: Additional project information can be found at the following website:

https://www.fairfield.ca.gov/cip

Section A

Projects Currently in Preliminary Engineering Phase

Phase Description: Projects in the Preliminary Engineering Phase are at the earliest point in project development. During this phase, project concepts are explored and funding options are identified. Typically, projects remain in this phase until full funding for the project has been secured.



Project #:	10430	1000 Webster Street 3rd floor Fairfield, California 94533		
Project Title:	Parks, Recreation, & Open Space Master Plan			
Department:	Parks & Recreation	ks & Recreation Est. Operating Impact: \$0		
Est. Start Date:	FY23	Original Budget	\$500,000	
Est. Completion Date:	FY24	Revised Budget \$523,500		
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:		Email:		

Est. Completion Date:	FY24	Revised Budget	\$523,500	
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	N & OPEN SPA
Construction:		Email:		ATION
Project Description and Purpose:	Intended to provide a road map that will guide decision-making to improve, maintain, and manage the parks, open space, and recreation programs of the city. An inclusive process to evaluate community needs, document history, and assess the current condition of the city's parks, open space, and recreation facilities and programs.			SYHRA SALAS
Project Details:	Project began in FY23 and estimated to be completed in FY24.		OUR VIBRANT FUTURE	
Project Status and Outlook: 09/11/2023	09.08.23 - In Q3 of 2023 the project completed multiple rounds of outreach to the community on what they would like to see in the park system, either renovated or new. Staff also collected information to create a baseline for current park amenities and conditions.			

Phase	Start Date	End Date
Preliminary Engineering	Q1 2023	Q2 2024



Project #:	10507	1000 Webster Street Fairfield, CA 94533		
Project Title:	Community Center Front Lobby and Office Remodel			
Department:	Parks & Recreation	Est. Operating Impact: \$0		
Est. Start Date:	FY24	Original Budget	\$250,000	
Est. Completion Date:	FY25	Revised Budget \$250,000		
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:		Email:		



Project Description and Purpose:	Remodel front lobby counter with security measures and expand office space.	
Project Details:	Project to begin in FY24 and estimated to be completed in FY25.	
Project Status and Outlook: 10/04/2023	Project to begin design in FY24 and estimated to complete construction in FY25.	

Phase	Start Date	End Date
Preliminary Engineering	Q1 2024	Q2 2024
Design	Q2 2024	Q3 2024
Bid/Award	Q3 2024	Q4 2024
Construction	Q1 2025	Q2 2025



Project #:	10508	Cordelia Community Park 1300 Gold Hill Road Fairfield, California 94533		
Project Title:	Cordelia Community Park Play	equipment Replacement		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$130,000	
Est. Completion Date:	FY24	Revised Budget \$130,000		
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email: cvedder@fairfield.ca.gov		
Construction:		Email:		


Project Description and Purpose:	The current play equipment is starting to fail and replacement parts are no longer available for the play equipment. Equipment will either need to be removed or replaced to maintain a safe environment.
Project Details:	Project to begin and be completed in FY24.
Project Status and Outlook: 10/04/2023	Once project is scoped phasing will be determined.

Phase	Start Date	End Date
	Q	Q



Project #:	10527	5500 Vanden Road Fairfield, CA 94533		
Project Title:	Matt Garcia Community Park Master Plan			
Department:	Parks & Recreation	rks & Recreation Est. Operating Impact: \$0		
Est. Start Date:	FY22	Original Budget	\$559,426	
Est. Completion Date:	FY24	Revised Budget \$559,426		
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Develop master plan for Matt Garcia Community Park (Great Park). The park is located in the northeast area near Canon Station. The park is roughly 50 acres and is planned to have lit fields and courts, a dog park, amphitheater, recreation center, and parking.
Project Details:	Master plan development of this park is required to determine the phasing of the park. The first 16 acres of the park is being constructed by the developer as part of the Development Agreement for Canon Station.
Project Status and Outlook: 09/11/2023	09.08.23 - Anticipate bringing to council for adoption in Q4 of 2023.



– MASTER PLAN —

Phase	Start Date	End Date
Preliminary Engineering	Q4 2021	Q4 2023



Project #:	10365	625 Broadway Street Fairfiel	d, CA 94533
Project Title:	PG&E Substation Relocation Feasibility Study		
Department:	Community Development	Est. Operating Impact:	\$0
Est. Start Date:	FY23	Original Budget	\$121,521
Est. Completion Date:	FY24	Revised Budget	\$121,521
	PROJEC	r contacts:	
Design:	David Vong	Email:	dvong@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	The Vaca-Suisun distribution substation, located at 625 Broadway Street, Fairfield, CA 94533, is owned by PG&E and supplies power to the City of Fairfield, Suisun City, and surrounding areas. There is a desire to relocate the existing substation and acquire PG&E's land assets under and around the substation area, for the purpose of developing high-density housing as part of the HOF Specific Plan. The City's focus on the Suisun-Fairfield Train Station Transit-Oriented Development ("TOD") area will bring high-density mixed-use housing within a quarter-mile radius of the Station. Funded by LEAP grant.	
Project Details:	Project began in FY23 and estimated to be completed in FY24.	
Project Status and Outlook: 09/29/2023	Potential relocation sites are undergoing initial environmental screening.	

Phase	Start Date	End Date
Preliminary Engineering	Q2 2022	Q1 2024

_	

19.20



Project #:	10505	1000 Webster Street Fairfiel	d, CA 94533
Project Title:	Central Utility Plant Moderniz	entral Utility Plant Modernization	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY21	Original Budget	\$3,960,000
Est. Completion Date:	FY25	Revised Budget	\$3,680,000
	PROJEC	CONTACTS:	
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose: Project Details:	The Civic Center Complex Central Utility Plant (CUP) is the main source of power for the Council Chamber, City Hall, Police Department Building, Fire Station #37, Community Center Building, and the Adult Recreation Building has several operational and maintenance issues, and is in need of work. Many of the original components when the CUP was constructed, circa 1969, are still in use. In July 2020, a condition assessment was completed and the report outlines recommended capital improvements to the CUP to address several operational and maintenance issues. Project began in FY21 and estimated to be completed in FY25.
Project Status and Outlook: 09/08/2023	09.08.23 - The City will be working with Willdan to complete the design and bid of the project.

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q4 2023
Design	Q4 2023	Q2 2024
Bid/Award	Q2 2024	Q3 2024
Construction	Q3 2024	Q1 2025





Project #:	CPW060102	Georgia Way & Jefferson Street Fairfield, CA 94533	
Project Title:	Midtown Sewer Replacement	idtown Sewer Replacement Project	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY23	Original Budget	\$7,560,000
Est. Completion Date:	FY27	Revised Budget	\$7,560,000
	PROJECT	r contacts:	
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	In order to mitigate increased maintenance cost, this project will replace sewer main and laterals in the Midtown area over a five (5) year period. Projects are funded through Fairfield-Suisun Sewer District (FSSD). Initial design study condition assessment to determine priority locations.
Project Details:	Design consultant is compiling sewer maintenance data to perform an analysis for determining priority replacement locations.
Project Status and Outlook: 09/08/2023	Sewer analysis in progress for the development of a sewer plan for replacement over five years.



Phase	Start Date	End Date
Preliminary Engineering	Q2 2023	Q4 2023
Design	Q1 2024	Q1 2025
Bid/Award	Q1 2025	Q3 2025
Construction	Q1 2026	Q2 2026
Design	Q1 2026	Q1 2027
Bid/Award	Q1 2027	Q3 2027
Construction	Q1 2028	Q2 2028



Project #:	10496	Rancho Solano Parkway Fair	field, CA 94534	
Project Title:	2024 Rancho Solano Pavemer	024 Rancho Solano Pavement Maintenance		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$2,500,000	
Est. Completion Date:	FY24	Revised Budget	\$2,500,000	
	PROJECT	CONTACTS:		
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Street maintenance consisting of pavement grinding, crack sealing, adjusting manholes/valves/monuments to grade, and application of an asphalt rubber cape seal, slurry seal, asphalt overlay or pavement rehabilitation on various streets throughout Rancho Solano. Smith Ranch District Funding.
Project Details:	Project to take place in FY24.
Project Status and Outlook: 09/21/2023	Design is scheduled to begin in the Q4 2023.

Phase	Start Date	End Date
Design	Q4 2023	Q1 2024
Bid/Award	Q1 2024	Q2 2024
Construction	Q3 2024	Q4 2024

RANCHO SOLANO



Project #:	10497	Rancho Solano Parkway Fairfield, CA 94534		
Project Title:	2025 Rancho Solano Pavemer	2025 Rancho Solano Pavement Maintenance		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$2,500,000	
Est. Completion Date:	FY25	Revised Budget	\$2,500,000	
	PROJECT CONTACTS:			
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Street maintenance consisting of pavement grinding, crack sealing, adjusting manholes/valves/monuments to grade, and application of an asphalt rubber cape seal, slurry seal, asphalt overlay or pavement rehabilitation on various streets throughout Rancho Solano. This project will be funded by the Smith Ranch Maintenance District.
Project Details:	Project to begin in FY24 and be completed in FY25.
Project Status and Outlook: 10/01/2023	Design to begin in FY25.

	AL DIN
PRES STORE	X MA
A SOR SOL	

Phase	Start Date	End Date
Design	Q3 2024	Q4 2024
Bid/Award	Q1 2025	Q1 2025
Construction	Q2 2025	Q3 2025



Project #:	10499	Broadway Street Fairfield, CA 94533		
Project Title:	25-26 Pavement Maintenance Project			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$3,950,000	
Est. Completion Date:	FY26	Revised Budget	\$3,950,000	
	PROJECT CONTACTS:			
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Paving Woolner Ave, Gregory Ln, Gateway Blvd, Pennsylvania Ave, Alaska Ave, Faifield Ave, Webster St, Auto Mall, (25-26 Pavement Project), Kentucky St and Broadway. Restripe Kentucky Street and Broadway Street (Pennsylvania Avenue to Union Avenue) to add class II bike lanes (HSIP 11 #4).
Project Details:	Project to begin in FY25 and be completed in FY26.
Project Status and Outlook: 10/01/2023	Design to begin in FY26.

<u> </u>	

Phase	Start Date	End Date
Design	Q3 2025	Q4 2025
Bid/Award	Q1 2026	Q1 2026
Construction	Q2 2026	Q3 2026




Project #:	10520	Broadway Street Fairfield, CA 94533	
Project Title:	HSIP Cycle 11 Kentucky and Broadway Bike Lanes		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY25	Original Budget	\$450,000
Est. Completion Date:	FY26	Revised Budget	\$450,000
	PROJECT CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Bike lanes to be installed on stretches of roadway in Fairfield. One stretch to be installed on Broadway St from Pennsylvania Ave to Union Ave. The second bike segment to be installed on Kentucky St from Pennsylvania Ave to Union.	
Project Details:	Coordinate with FY25-26 Pavement Maintenance	
Project Status and Outlook: 10/01/2023	Design to begin in FY26.	

131	
10%	

Phase	Start Date	End Date
Design	Q3 2025	Q4 2025
Bid/Award	Q1 2026	Q2 2026
Construction	Q4 2026	Q4 2026



We.		4		
- DA		11 mg		
				alle
		贝大产		
	- 51	- f	The second	

Project Description and Purpose:	Widening of approximately 1,300 linear feet of Peabody Road from the Dobe Lane to Huntington to increase traffic flow capacity. The widening will add 2 lanes in the southbound direction of Peabody Road. Gutter, curb, and sidewalk are included in this improvement. Additional sidewalk, curb, and landscaping between Dobe Lane and Air Base Parkway.
Project Details:	Project to start in FY24 and be completed in FY26.
Project Status and Outlook: 10/02/2023	Design to begin in 2024.

Phase	Start Date	End Date
Preliminary Engineering	Q1 2024	Q1 2024
Design	Q2 2024	Q3 2025
Construction	Q2 2025	Q4 2025
Bid/Award	Q3 2025	Q4 2025





Project #:	10548	De Ronde Drive Fairfield, CA		
Project Title:	Travis Safe Route to Schools 8	Travis Safe Route to Schools & Transit Trail		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$8,198,000	
Est. Completion Date:	FY25	Revised Budget	\$8,198,000	
	PROJECT	CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	The proposed project is a 1.5 mile bike and pedestrian trail system from the Travis AFB Main Gate to the Hannigan Train Station on Vanden Road. This trail will provide a means for residents on Travis AFB, as well as adjacent residential subdivisions, to walk or bike to three schools (Vanden High School, Golden West Middle School and Center Elementary School).	
Project Details:	Project to begin in FY24 and be completed in FY25.	
Project Status and Outlook: 09/21/2023	Developing a request for qualifications (RFQ) for design consultion selection per federal grant requirements.	

Phase	Start Date	End Date
Preliminary Engineering	Q1 2024	Q1 2024
Design	Q2 2024	Q4 2025
Bid/Award	Q1 2025	Q2 2025
Right-of-Way	Q2 2025	Q1 2026



Project #:	10550 5503 Vanden Road Fairfield, CA 94533		CA 94533
Project Title:	Vanden Road Widening	Vanden Road Widening	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY25	Original Budget	\$14,174,000
Est. Completion Date:	FY27	Revised Budget	\$14,174,000
	PROJEC	T CONTACTS:	
Design:	David Vong	Email:	dvong@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Widening of approximately 2,250 linear feet of Vanden Road (Segment 19) from the northeast City limit to the southeast along the Vanden Road alignment to address the aging county pavement and to increase traffic flow capacity. The widening will add a lane in each direction of the 2-lane former rural undivided county road to the proposed 4-lane arterial street.	
Project Details:	Secured \$4M in Federal Grant and \$3.5M from the Regional Transportation Improvement Program (RTIP). Project to begin in FY25 and be completed in FY27.	
Project Status and Outlook: 10/02/2023	Design to begin in FY24-25.	

Phase	Start Date	End Date
Design	Q3 2024	Q3 2025
Bid/Award	Q3 2025	Q1 2026
Construction	Q2 2026	Q4 2027



Project #:	10567	East Tabor Avenue & Clay Bank Road Fairfield, CA 94533		
Project Title:	East Tabor Avenue/Clay Bank Road Traffic Signal Project			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY26	Original Budget	\$1,200,000	
Est. Completion Date:	FY28	Revised Budget	\$1,200,000	
PROJECT CONTACTS:				
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Construction of new traffic signals at warranted intersections: East Tabor Avenue/Clay Bank Road. Funding AB1600 Traffic
Project Details:	Project estimated to begin in FY26 and end in FY28.
Project Status and Outlook: 10/01/2023	Design estimated to begin in FY26 and end in FY28.

Alternation of the	 	2
 	star ung / E	

Phase	Start Date	End Date
Design	Q4 2025	Q4 2026
Bid/Award	Q1 2026	Q2 2026
Construction	Q1 2027	Q2 2027



	Project #:	CPW020077	2900 Vista Grande Fairfield, CA 94534			
	Project Title:	Waterman Water Treatment Plant Solar Field				
	Department:	Public Works	Est. Operating Impact: \$0			
	Est. Start Date:	FY24	Original Budget \$6,665,000			
	Est. Completion Date:	FY24	Revised Budget \$6,665,000			
		PROJECT CONTACTS:				
	Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov		Ιn
Ī	Construction:		Email:			IL

Project Description and Purpose:	Waterman Water Treatment Plant is an integral facility for water service to a portion of Fairfield. This project proposes to install a solar field on the treatment plant property to aid with the facility's electricity consumption. Local water capital funding will be expended to retain consultant(s) for development of a power purchasing agreement (PPA) with an outside firm. Project being delivered through design-build delivery method. Construction will be funded and completed by the PPA firm.	Grow with the flow
Project Details:	PG&E has approved the interconnection supplemental review. The planning for this project will begin in FY24.	FAIRFIELD
Project Status and Outlook: 09/08/2023	Request for Proposal development in progress.	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q1 2024
Design	Q1 2024	Q3 2024
Construction	Q3 2024	Q3 2025



Project #:	CPW090050	1000 Webster Street Fairfiel	d, CA 94533	
Project Title:	Water Master Plan and Rate Study			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY23	Original Budget	\$1,000,000	1
Est. Completion Date:	FY24	Revised Budget	\$1,000,000	
	PROJEC	T CONTACTS:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and	The last approved water rate inc	rease went into effect January 1,	2021. The Water Master Plan and	
Purpose:	Rate study will address future ca potential rate changes in the futu		osts, and provide information around	Grow with the flow
Project Details:	Project began in FY23 and is sche	eduled to be completed in FY24.		FAIRFIELD

Project began in FY23 and is scheduled to be completed in FY24.

Project Status and

Outlook: 10/01/2023

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



AIRFIELD

Project Description and Purpose:	, , ,	a a	technology with advanced metering ct is intended to allow for automatic		B Grow with the flow
Construction:		Email:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov		
	PROJEC	T CONTACTS:			- Д -
Est. Completion Date:	FY30	Revised Budget	\$13,750,000]	
Est. Start Date:	FY24	Original Budget	\$13,750,000]	
Department:	Public Works	Est. Operating Impact:	\$150,000	1	
Project Title:	Advanced Metering Infrastruc	cture (AMI) Implementation			
Project #:	CPW090055	1000 Webster Street Fairfiel	d, CA 94533] [

Project Details:	Staff is currently working on developing an implementation plan for deployment of AMI. Deployment of AMI will occur over a period of several years.	
Project Status and Outlook: 10/02/2023	Staff is currently working on developing an implementation plan for deployment of AMI. Deployment of AMI will occur over a period of several years.	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	CPW090057	5110 Water Works Lane Fair	field, CA 94533	
Project Title:	Distribution System Inter-Tie	(NBRWTP)		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$750,000	
Est. Completion Date:	FY26	Revised Budget	\$750,000	
	PROJEC	T CONTACTS:		ГоДо
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose: Project Details:	Establish an emergency water co Regional Water Treatment Plant Design to begin FY25 with constr	Grow with the flow		
Project Status and Outlook: 09/12/2023	Staff working with City of Vacavil evaluated through the Public Uti	lle to consider treatment plant ex lity Master Plan (PUMP).	pansion options which will be	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



	CD14/0000004		CA 04534	
Project #:	: CPW090061 2900 Vista Grande Fairfield, CA 94534			<u>+ 1</u>
Project Title:	Facilities System Improvements (PLC Controls & Telemetry)			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$2,000,000]
Est. Completion Date:	FY25	Revised Budget	\$2,000,000	
	PROJEC	T CONTACTS:		Л С Д С
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:] L-~~~ ')
Project Description and	Improvements to facility system	PLC controls and telemetry.		
Purpose:	Grow with			
				green week are green
Project Details:	Design to occur in FY24. Constru	ction to begin in FY25.		
				FAIRFIELD
				É.E.
		and a second		
Project Status and	Currently working on identifying facilities.	programmable logic controller ar	id telemetry upgrades at remote	
Outlook:	Tacincies.			
09/12/2023				

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024

Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090063	Hale Ranch Road Fairfield, C	A 94534	
Project Title:	Hale Ranch Road Transmissio	n Main Replacement		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$3,350,000	
Est. Completion Date:	FY27	Revised Budget	\$3,350,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Upsize approximately 2,600 LF of	Grow with the flow		
Project Details:	Design to begin in FY25. Construc	tion to begin FY26.		AAIRFIELD E
Project Status and Outlook: 10/01/2023	Design to begin in FY25. Construc	tion to begin FY26.		

Phase	Start Date	End Date
Preliminary Engineering	Q3 2024	Q4 2024
Design	Q1 2025	Q2 2025



Project #:	CPW090067	2900 Vista Grande Fairfield,	CA 94534		
Project Title:	Rancho Solano 3 Pump Station Power & Pump Improvements				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY25	Original Budget	\$750,000		
Est. Completion Date:	FY26	Revised Budget	\$750,000		
	PROJEC	T CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov		
Construction:		Email:			
Purpose:	Grow with the flow				
Project Details:	Project to begin in FY25 and be c	ompleted in FY26.			
Project Status and Outlook: 09/12/2023	Currently working on the Public I various pump station facilities wi identified in PUMP.		ntify capital improvements for sing for pump station facilities will be		

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	CPW090068	3200 North Texas Street Fair	field, CA 94533	
Project Title:	Rolling Hills Pump Station Power and Pump Improvements			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$550,000	
Est. Completion Date:	FY25	Revised Budget	\$550,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and	Design of main power, pumps, a	nd bldg assessment		
Purpose:				Grow with the flow
Project Details:	Design and construction to begin	n in FY24, with completion schedu	led for FY25.	

Phase	Start Date	End Date
Design	Q1 2024	Q1 2025
Bid/Award	Q2 2025	Q3 2025
Construction	Q1 2026	Q2 2026

Currently working on the Public Utility Master Plan (PUMP) to identify capital improvements for various pump station facilities within the distribution system. Phasing for pump station facilities will be

Project Status and

Outlook:

09/12/2023

identified in PUMP.



Project #:	CPW090069	Lopes Road and Gold Hill Ro	ad Fairfield, CA 94534		
Project Title:	South Cordelia Transmission Line Repair (2023 Storm Damage)				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY24	Original Budget	\$1,100,000		
Est. Completion Date:	FY24	Revised Budget	\$1,100,000		
	PROJEC	T CONTACTS:			
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov		
Construction:		Email:			
Project Description and Purpose:	Repair water transmission line damaged by Lopes Road landslide related to 2023 storm events.				
Project Details:	Project is scheduled to take place in FY24.				
Project Status and Outlook: 10/01/2023	Recieved 2 submittals from the p in progress.	roject design Request for Qualica	tions (RFQ). Consulsant selection is		

Phase	Start Date	End Date
Preliminary Engineering	Q2 2023	Q4 2023
Design	Q4 2023	Q1 2024
Bid/Award	Q1 2024	Q2 2024
Construction	Q2 2024	Q4 2024



Project #:	CPW090070	Carnation Dive and Begonia Boulevard Fairfield, CA 94533			
Project Title:	Water Pipeline Freeway Cross				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY24	Original Budget	\$2,000,000		
Est. Completion Date:	FY26	Revised Budget	\$2,000,000		<u>=</u>
	PROJEC	r contacts:			Л
Design:	David Vong	Email:	dvong@fairfield.ca.gov	<u> </u>	<u> </u>
Construction:		Email:		니니	~~~ ")
		-			~Н

Project Description and Purpose:	PS&E to abandon, replace, or realigning (Design)	Grow with the flow
Project Details:	Design to begin in FY24 and construction to start in FY25.	FAIRFIELD C
Project Status and Outlook: 10/01/2023	Design to begin in FY24 and construction to start in FY25.	

Phase	Start Date	End Date
Preliminary Engineering	Q1 2024	Q2 2024
Design	Q3 2024	Q2 2025
Bid/Award	Q3 2025	Q3 2025
Construction	Q1 2026	Q3 2026



Project #:	CPW090076	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Reservoir Valve and Mixing Improvement			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$2,200,000	
Est. Completion Date:	FY27	Revised Budget	\$2,200,000	
	PROJECT	CONTACTS:		I JIS
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Replace critical valves. Complete	the design and construction of a	mixing system.	Grow with the flow
Project Details:	Design to begin in FY23 with construction beginning in FY26.			FARFIELD
Project Status and Outlook: 10/01/2023	Design to begin in FY25.			

Phase	Start Date	End Date
Design	Q3 2024	Q2 2025
Bid/Award	Q3 2025	Q4 2025
Construction	Q1 2026	Q3 2026



Project #:	CPW090124	905 Eastridge Drive Fairfield	, CA 94534	
Project Title:	Mangels Pump Station Power	& Pump Improvements		
Department:	Public Works	Est. Operating Impact:	\$0	11
Est. Start Date:	FY28	Original Budget	\$550,000	11
Est. Completion Date:	FY29	Revised Budget	\$550,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		1 U-~~~ ")
Project Description and Purpose:	Improvements to the Mangles pump station power and pumps.			Grow with the flow
Project Details:	This project is scheduled to begir	n in FY28.		AIIAFIELD
Project Status and Outlook: 09/12/2023	Currently working on the Public U various remote facilities within th in PUMP.		ntify capital improvements for or remote facilities will be identified	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



	CD11/000125			
Project #:	CPW090125	3854 Paradise Valley Road F	airtield, CA 94533	<u> </u>
Project Title:	Paradise Valley Reservoir Val	ve & Mixing Improvements		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY28	Original Budget	\$2,200,000	
Est. Completion Date:	TBD	Revised Budget	\$2,200,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and	Improvements to the valves and mixing systems at Paradise Valley Reservoir.			
Purpose:				Grow with the flow
				green and and green
Project Details:	Design is scheduled to begin in FY28 with construction beginning in FY29.			
Project Status and Outlook: 09/12/2023		Utility Master Plan (PUMP) to iden the distribution system. Phasing		

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	CPW090126	Turnberry Drive Fairfield, CA	94534	
Project Title:	Sanctuary 4 Pump Station Power & Pump Improvements		H	
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY26	Original Budget	\$550,000	
Est. Completion Date:	FY27	Revised Budget	\$550,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Pump and power improvements at the Sanctuary 4 facility.			Grow with the flow
Project Details:	This project is scheduled to begin in FY26.			
Project Status and Outlook: 09/12/2023	Currently working on the Public Utility Master Plan (PUMP) to identify capital improvements for various pump station facilities within the distribution system. Phasing for pump station facilities will be identified in PUMP.			

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	10556 3250 Rancho Solano Parkway Fairfield, CA 94534			
Project Title:	Ranch Solano Irrigation			
Department:	Parks & Recreation	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$1,000,000	
Est. Completion Date:	FY25	Revised Budget	\$1,000,000	
	PROJEC	r contacts:		
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Repair failing irrigation system at courses.
Project Details:	Project is scheduled for FY25.
Project Status and Outlook:	



Phase	Start Date	End Date
Preliminary Engineering	Q3 2024	Q4 2024



Project #:	10557	3950 Paradise Valley Drive Fairfield, CA 94533	
Project Title:	Paradise Valley Irrigation		
Department:	Parks & Recreation	Est. Operating Impact:	\$0
Est. Start Date:	FY25	Original Budget	\$1,000,000
Est. Completion Date:	FY25	Revised Budget	\$1,000,000
	PROJECT	T CONTACTS:	
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Replace failing irrigation system at courses.	
Project Details:	Project is scheduled for FY25.	
Project Status and Outlook:		

Phase	Start Date	End Date
Preliminary Engineering	Q3 2024	Q4 2024



Project #:	10558	3250 Rancho Solano Pkwy, Fairfield, CA, USA		
Project Title:	Rancho Solano Golf Course Roof Replacement			
Department:	Parks & Recreation	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$730,000	
Est. Completion Date:	FY24	Revised Budget	\$730,000	
	PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:		Email:		

Project Description and	Replace roof on the main building and banquet area.	
Purpose:		
Project Details:	This project is scheduled for FY24.	
Project Status and		
Outlook:		

Phase	Start Date	End Date
Design	Q1 2024	Q3 2024
Bid/Award	Q3 2024	Q4 2024
Construction	Q1 2025	Q2 2025



Section B

Projects Currently in Design Phase

Phase Description: Projects in the Design Phase have completed the Preliminary Engineering Phase and are typically fully-funded through construction. During this phase, final project plans and specifications are developed and the project is advertised for contractor bids. Once bids are received the contractor is awarded a contract for construction.



Project #:	CPW040111	5110 Water Works Lane Fairfield, CA 94533		
Project Title:	NBR Culvert Replacement			
Department:	Public Works Est. Operating Impact: \$0			
Est. Start Date:	FY23	Original Budget	\$336,000	
Est. Completion Date:	FY24	Revised Budget	\$336,000	
	PROJECT CONTACTS:			
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Existing culvert pipe near the liquid oxygen (LOX) tanks and Dept of Water Resources (DWR) building at the North Bay Regional Water Treatment Plant are insufficient to drain stormwater runoff and causes local flooding. This project will install an additional culvert pipe near the LOX tanks and replace culvert piping near the DWR building to allow for sufficient draining.	
Project Details:	Design began in FY23 and construction is expected to be completed in FY24.	
Project Status and Outlook: 09/12/2023	Construction expected to start late 2024 pending approval and contract execution.	

	2 10 10 10 10 10 10 10 10 10 10 10 10 10
ADD THE REAL PROPERTY AND ADD TO ADD	and the second second second second
	the second
	the second se
and the second se	and the second se
	All Barry and and a state of the
	the state of the second second
	a state of the state of the state
No. Contraction of the second se	Contraction of the local division of the loc
A CONTRACTOR OF THE OWNER	and the state of the
	CARL DATE OF THE OWNER.
	and the second se
	Contraction of the second s
	States House and
	A DECEMBER OF THE OWNER OWNER OF THE OWNER OWN
	CONTRACTOR DE LA CONTRACTÓRIA DE LA CONTRACTÍRIA DE LA CONTRACTICACIÓN DE LA CONTRACTÍRIA DE LA CONTRACTÍRIA DE LA CONTRACTÍRIA DE LA CONTRACTÍRIA DE LA CONTRACTICACIÓN DE LA CONTRACTICACIÓN DE LA CONTRACTÍRIA DE LA CONTRACTICACIÓN DE LA CON
	12 1000
	1 Yana and a state
	and the second se
	- Contraction of the
	A Real Provide States
	- DELLA ALL ALL ALL
in the second se	STATISTICS DOLLARS
	A CONTRACTOR OF THE OWNER
	A SAME TO A SAME
	and the second se
	and the second se
	and the second second second
	Tables - Tables
	Contraction of the second second
and the second	
	North Contraction
	and a second second

Phase	Start Date	End Date
Design	Q1 2023	Q3 2023
Construction	Q3 2024	Q4 2024



Project #:	10383 2030 North Texas Street Fairfield, CA 94533		
Project Title:	Linear Park Node 4A - 2030 N. Texas Recreation Center		
Department:	Public Works	Est. Operating Impact: \$100,000	
Est. Start Date:	FY22	Original Budget	\$11,192,736
Est. Completion Date:	FY25	Revised Budget	\$17,945,736
	PROJECT	CONTACTS:	
Design:	Caroline Vedder	Email: cvedder@fairfield.ca.gov	
Construction:	Roger Dunham	Email:	rdunham@fairfield.ca.gov

Project Description and Purpose:	The concept plan for Linear Park Trail was completed and adopted by Council in Winter 2018. The catalyst site for the Linear Park Trail development is Node 4A, located from North Texas Ave to halfway to Dover Ave. Some of the amenities include two multi-use fields, fitness nodes, paved walking paths, fenced multi-use courts, fenced play yard, fenced preschool play area, and a plaza. In the 5-year implementation plan, work includes construction of a roughly 5,000 SF recreation facility.
Project Details:	Staff is currently on year 5 of 5, and has completed the Schematic Design for the project. Construction is expected to begin in spring 2024 and continue through the following year. Staff is actively pursuing grant funding through the Statewide Park Development and Community Revitalization Program. The grant program combines over \$1 billion in bond funding approved as part of Propositions 68 (2018) and Proposition 84 (2006).
Project Status and Outlook: 09/05/2023	09.05.23 - Project is anticipated to receive a building permit in Q4 of 2023. Anticipated project advertisement is Q1 of 2024.

1. A		Nº 1
	本珠	

Phase	Start Date	End Date
Design	Q3 2023	Q4 2023
Bid/Award	Q1 2024	Q2 2024
Construction	Q2 2024	Q4 2025



Project #:	10500	1741 West Texas Street 1741 West Texas Street Fairfield, CA 94533		
Project Title:	Allan Witt Aquatics Center Co	ncession Stand Remodel		
Department:	Parks & Recreation	Est. Operating Impact: \$0		
Est. Start Date:	FY23	Original Budget	\$469,952	
Est. Completion Date:	FY24	Revised Budget \$469,952		
	PROJECT CONTACTS:			
Design:	Caroline Vedder Email: cvedder@fairfield.ca.gov			
Construction:		Email:		

Project Description and Purpose:	Replace existing concession space with the Aquatic Complex and construct full-service concession compliant to current building and health/safety codes.	
Project Details:	Project began in FY23 and estimated to be completed in FY24.	
Project Status and Outlook: 09/11/2023	09.08.23 - Anticipated project design completion in Q1 of 2024.	


Phase	Start Date	End Date
Design	Q3 2023	Q1 2024
Bid/Award	Q2 2024	Q2 2024
Construction	Q3 2024	Q2 2025

Date Generated: 10/04/2023 3:05pm



Project #:	10501	1741 West Texas Street Fairfield, CA 94533		
Project Title:	Allan Witt Community Park Phase 3 All Inclusive Play Area			
Department:	Parks & Recreation	Est. Operating Impact: \$50,000		
Est. Start Date:	FY22	Original Budget	\$6,566,664	
Est. Completion Date:	FY25	Revised Budget	\$6,566,664	
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:	Sean Norris	Email:	snorris@fairfield.ca.gov	

Project Description and Purpose:	Phase 3 includes and all inclusive play area, Parking Lot, Restroom, and Shade Structure/Picnic Area
Project Details:	This project is part of the Community Spaces Initiative. It is expected to be completed in FY25.
Project Status and Outlook: 09/11/2023	09.08.23 - Project is anticipated to be bid in Q4 of 2023 with construction to start in Q2 of 2024.



Phase	Start Date	End Date
Design	Q3 2023	Q4 2023
Bid/Award	Q4 2023	Q2 2024
Construction	Q2 2024	Q2 2025



Project #:	10504	1401 Washington Street Fair	field, CA 94533
Project Title:	CDBG Lee Bell Park Pathway a	nd Downtown Sidewalk Gap (Closure
Department:	Parks & Recreation	Est. Operating Impact:	\$0
Est. Start Date:	FY24	Original Budget	\$643,804
Est. Completion Date:	FY24	Revised Budget	\$643,804
	PROJEC	CONTACTS:	
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov
Construction:		Email:	

		And a state of the
Project Description and Purpose:	Many of the older subdivisions and streets constructed in teh 1950s and 1960s lack basic transportation infrastructure elements (e.g., sidewalks, designated crosswalks, bicycle lanes). Therefore, the Sidewalk Gap Closure Project will install new sidewalks to encourage pedestrian activity by filling the missing sidewalk gaps along the pedestrian path, providing safer and more clearly defined connectivity between all residential areas, businesses, and destinations.	and the second sec
Project Details:	The Lee Bell Neighborhood Park Project will install a new pathway to encourage pedestrian activity by providing a safe ADA pathway within the park. Work may also consist of new ADA ramps, driveways, curbs, and gutters. To facilitate construction, work may include the demolition of trees and landscape. Construction of a new 10-foot wide all-weather (i.e., concrete) pathway within the park.	
	Project to begin and be completed in FY24.	
Project Status and	Project is in design.	
Outlook:		
10/02/2023		
		1 1

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q3 2023
Design	Q3 2023	Q4 2023
Bid/Award	Q1 2024	Q1 2024
Construction	Q2 2024	Q3 2024



Project #:	10387	4525 Business Center Drive F	airfield, CA 94534
Project Title:	Fire Station 36		
Department:	Fire	Est. Operating Impact:	\$75,000
Est. Start Date:	FY21	Original Budget	\$9,259,972
Est. Completion Date:	FY25	Revised Budget	\$11,997,472
	PROJECT	r contacts:	
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov
Construction:	Roger Dunham	Email:	rdunham@fairfield.ca.gov

Project Description and Purpose: Project Details:	The future Fire Station 36 will provide much needed coverage to the Western side of the city in the Green Valley area. Currently there is only one fire station in Cordelia/Green Valley. The completion of this station will create operational efficiencies and improve emergency response times in the area. The new fire station is on a vacant 1.5-acre parcel located on Business Center Drive. Preliminary planning indicates the basic fire station design will include, but not be limited, to an apparatus bay, dorm rooms, restrooms, gym facility, office space, lobby/reception, conference room, kitchen and dining areas, living room, HVAC, electrical, civil site work, landscaping, and other required amenities. Anticipate bidding in Q1 of 2024 and construction starting in Q2 of 2024.	
Project Status and Outlook: 09/29/2023	The project has been submitted to the building department for review and approval for a building permit. Anticipating putting the project out to bid in Q1 of 2024.	

Phase	Start Date	End Date
Preliminary Engineering	Q1 2022	Q3 2023
Design	Q3 2023	Q4 2023
Bid/Award	Q1 2024	Q2 2024
Construction	Q2 2024	Q3 2025



Project #:	10513	2601 Clay Bank Road Fairfiel	d, CA 94533
Project Title:	Fence Replacement - 2601 Cla		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY22	Original Budget	\$141,358
Est. Completion Date:	FY24	Revised Budget	\$141,358
	PROJEC	r contacts:	
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov
Construction:	Aaron Gadow	Email:	agadow@fairfield.ca.gov

Project Description and Purpose:	Replace existing wood fence between residential and commercial properties near the intersection of Claybank Road and Horizon Drive. This project implements work negotiated through a development project.
Project Details:	Project began in FY22 and estimated to be completed in FY24.
Project Status and	Bid opening on 9/26/23 received no bids.
Outlook: 09/29/2023	

Phase	Start Date	End Date
Bid/Award	Q3 2023	Q4 2023
Construction	Q1 2024	Q1 2024

-



Project #:	10514Peabody Rd & Dobe Lane Peabody Rd Fairfield, CA 94533		
Project Title:	Fire Station 39 (New)		
Department:	Fire	Est. Operating Impact:	\$75,000
Est. Start Date:	FY21	Original Budget	\$13,720,300
Est. Completion Date:	FY25	Revised Budget	\$13,774,352
	PROJECT CONTACTS:		
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov
Construction:	Roger Dunham	Email:	rdunham@fairfield.ca.gov

Project Description and Purpose:	Fire Station 39 was constructed in the 1970's, making it the oldest emergency responding fire station in the City of Fairfield. Because standards for essential service buildings have significantly evolved since the 1970's, and because the Fire Department's operational equipment has advanced and grown in size, Station 39 does not meeting existing building standards and operational needs. In addition, the condition of the living quarters at Station 39 is also dilapidated due to the aging infrastructure. The new Fire Station is intended to include three apparatus bays, decon & turnout room, kitchen, dorm rooms, restrooms, offices, training, exercise facility, storage, laundry, day and dining rooms along with a associated HVAC, electrical, civil site work, landscaping and any other amenities.	Mercono 39
Project Details:	Anticipate bidding in Q1 of 2024 and construction starting in Q2 of 2024.	
Project Status and Outlook: 08/24/2023	The project has been submitted to the building department for review and approval for a building permit. Anticipating putting the project out to bid in Q1 of 2024.	

Phase	Start Date	End Date
Design	Q3 2023	Q4 2023
Bid/Award	Q1 2024	Q2 2024
Construction	Q2 2024	Q3 2025



Project #:	10539	1000 Webster Street Fairfield, CA 94533	
Project Title:	Police Department Fueling Station Decommissioning		
Department:	Police	Est. Operating Impact:	\$0
Est. Start Date:	FY22	Original Budget	\$200,000
Est. Completion Date:	FY24	Revised Budget	\$200,000
	PROJECT CONTACTS:		
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov
Construction:	Doug Gilman	Email:	dgilman@fairfield.ca.gov

Project Description and Purpose:	The State Water Resources Control Board mandated the City to upgrade the existing facility to meet current standards. Proposed project includes an assessment and replacement of the existing underground 10,000 gallon unleaded fueling tank and piping system located at the Police Department Headquarters.
Project Details:	Police and Public Works staff have determined that use of the existing fuel station is no longer necessary. In February 2023, staff has engaged with an environmental consultant to scope the decommissioning of the project.
Project Status and Outlook: 09/05/2023	08.29.23 - The project is out for advertisement in Q3 of 2023. The project is anticipated to be awarded with a notice to proceed in Q4 of 2023.

Phase	Start Date	End Date
Bid/Award	Q3 2023	Q4 2023
Construction	Q4 2023	Q2 2024

	/			
1	1.286	San in	1.5	



Project #:	10540	1000 Webster Street Fairfield, CA 94533		
Project Title:	Police Department Headquarters Addition			
Department:	Police	Est. Operating Impact:	\$60,000	l
Est. Start Date:	FY21	Original Budget	\$28,308,947	
Est. Completion Date:	FY26	Revised Budget	\$21,969,030	l
	PROJECT CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Brian Coy	Email:	bcoy@fairfield.ca.gov	

		Contract of the Association of t
Project Description and Purpose:	The City of Fairfield's Police Department headquarters is located at 1000 Webster Street. The core of the current headquarters was completed in 1970, when it served a population of just over 44,000 residents, and has been expanded once and remodeled several times since then in an effort to meet the needs of the city's growth. The current population of Fairfield is approximately 106,815 and is expected to grow to 126,900 at build-out (projected to occur in 2040).	
	The proposed Police Department Addition Project includes the construction of a new 12,934 single story building adjacent to the existing PD building, parking lot expansion, and associated utilities to accommodate the expansion. The project also includes the installation of a uninterrupted power supply to improve resiliency during power shutdowns and installation of underground infrastructure in preparation to transition the fleet to electric charging.	
Project Details:	In August 2021, the city contracted with PBK for professional architectural design services. 50% of the plans, specifications, and engineer's estimates are complete. The project is anticipated to go out to bid in Q4 2023.	
Project Status and Outlook: 10/01/2023	Currently undergoing plan check review with Building.	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2021	Q3 2022
Design	Q3 2022	Q4 2023
Bid/Award	Q4 2023	Q1 2024
Construction	Q2 2024	Q2 2025





Project #:	CPW060038	West Texas Street Fairfield, CA 94533		
Project Title:	West Texas Relief Sewer			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY23	Original Budget	\$3,241,100	
Est. Completion Date:	FY24	Revised Budget	\$5,158,000	
	PROJECT CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	The proposed project intends on diverting sewer flow on 5th Street from Empire Street to a new 12" sewer on West Texas Street. The new 12" relief sewer main' will connect downstream at a new manhole on Pennsylvania Avenue. Additional design considerations include a new 10" pipe connection to new 12" sewer on West Texas St to divert all flow from Gregory Street to West Texas Street to relieve localized surcharging. Utility work is being completed in advance of the West Texas Complete Street improvement project.
Project Details:	Began design and preparation of construction contract documents in third quarter 2021. Project estimated to be completed in 2024.
Project Status and Outlook: 09/21/2023	Revised sewer capacity study was completed and City is in discussion with Fairfield Suisun Sewer District with alternative options.

Phase	Start Date	End Date
Design	Q3 2022	Q4 2023
Bid/Award	Q4 2023	Q1 2024
Construction	Q1 2024	Q4 2024





Project #:	10098	East Tabor Avenue Fairfield, CA	
Project Title:	E. Tabor/Tolenas SR2S Gap Clo	osure	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY20	Original Budget	\$2,005,000
Est. Completion Date:	TBD	Revised Budget	\$1,848,011
	PROJECT CONTACTS:		
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov
Construction:		Email:	

Project Description and	Improve pedestrian access by installing sidewalk over an at-grade railroad crossing at East Tabor
Purpose:	Avenue and Railroad Avenue. The project will also widen the sidewalk along Tolenas Avenue between
• • • • •	East Tabor Avenue and the Tolenas School. Constructing the sidewalk and bicycle lane on the north
	side of East Tabor Avenue will close the gap that currently exists across the railroad tracks. These
	improvements greatly enhances the safety of elementary and middle-school students who use those
	roadways to commute to and from school. The City recieved a state grant (ATP Cycle 3) from Caltrans
	to cover expenses during the construction phase of the project.
Project Details:	In July 2020, Council authorized a reimbursement agreement with Union Pacific Railroad to provide
	the engineering design services for the pedestrian improvements at the railroad crossing. In the fourth
	quarter 2020, staff conducted a Request for Proposal process to hire an engineering firm to complete
	the design work within the City right-of-way. In FY21-22, the preparation of plans, specifications, and
	estimates will commence. The actual start of the construction improvements is contingent on UPRR
	completing their design work within their right-of-way.
Project Status and	08.29.23 - Anticipate design completion in Q4 of 2023. Staff if working to find additional funding for
Outlook:	construction.
09/05/2023	
00,00,2020	

Phase	Start Date	End Date
Design	Q4 2021	Q3 2023
Bid/Award	Q4 2024	Q1 2025
Construction	Q1 2025	Q1 2026





Project #:	10313	2000 Cadenasso Drive Fairfield, CA 94533	
Project Title:	Cadenasso Drive Pavement Reconstruction		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY22	Original Budget	\$3,043,225
Est. Completion Date:	FY24	Revised Budget	\$3,043,225
	PROJEC	T CONTACTS:	
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov
Construction:	Aaron Gadow	Email:	agadow@fairfield.ca.gov

Project Description and Purpose:	Full road reconstruction to facilitate bus loads from FTC.	
Project Details:	Project to be completed in FY24.	
Project Status and Outlook: 09/05/2023	08.29.23 - Original Bid opening for the project only received one bid. The bid was significantly over the project budget. The project scope was modified to stay within the project budget. The project will be rebid in Q4 of 2023 with the revised scope.	

Phase	Start Date	End Date
Bid/Award	Q4 2023	Q1 2024
Construction	Q2 2024	Q1 2025



Project #:	10382	32 SR12 at Pennsylvania Ave and Jackson St and Webster St Fairfield, California 94533		
Project Title:	State Route 12 Beautification			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY22	Original Budget	\$2,805,000	
Est. Completion Date:	FY24	Revised Budget	\$2,805,000	
	PROJECT CONTACTS:			
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:	Sean Norris	Email:	snorris@fairfield.ca.gov	

Project Description and Purpose:	Landscaping with recycled water irrigation, inert groundcover, and community identification at Webster and Jackson interchanges, and Pennsylvania Avenue intersections.	
Project Details:	Construction to take place in FY24.	
Project Status and Outlook: 09/11/2023	09.08.23 - Project is out to bid. Anticipate starting construction in Q1 of 2024.	

Phase	Start Date	End Date
Bid/Award	Q3 2023	Q4 2023
Construction	Q1 2024	Q2 2024



Project #:	10512	4921 Vanden Road Fairfield, CA 95687	
Project Title:	Fairfield/Vacaville Train Statio	n Parking Lot	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY21	Original Budget	\$2,444,000
Est. Completion Date:	FY24	Revised Budget	\$2,444,000
PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	As the newest station on the Capitol Corridor in a growing area, the demand for parking at this station has increased quickly since it opened in 2017. A study conducted in late 2019 found that parking demand was at 89% of capacity and would reach its available limit by late 2020. Since the COVID pandemic has been in effect, demand for parking has decreased, but is expected to recover in the coming years as the economy recovers and new planned housing is built around the station. To facilitate new riders the proposed project includes completing the parking lot by constructing 156 new parking spaces, including electric charging stations. This would increase the current capacity from 187 spaces to 343 spaces.
Project Details:	Design was completed in FY22. Construction is planned for FY24.
Project Status and Outlook: 09/05/2023	08.29.23 - The city is establishing a Disadvantaged Business Enterprise (DBE) goal so the project can be advertised.

Phase	Start Date	End Date
Design	Q3 2021	Q2 2022
Bid/Award	Q2 2024	Q3 2024
Construction	Q3 2024	Q2 2025





Project #:	10519	1000 Webster Street Fairfiel	d, CA 94533	
Project Title:	HSIP Cycle 11 Citywide System	nic Signal Visibility Upgrade		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$2,420,000	
Est. Completion Date:	FY25	Revised Budget	\$2,420,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	reflective backplates, larger signa			HSIP Highway Safety Improvement Program Data Driven Decisions
Project Details: Project Status and Outlook: 10/01/2023	Project to begin in FY24 and be c Design to being in Q4 2023.	ompleted in FY25.		
-, - ,,				

Phase	Start Date	End Date
Design	Q4 2023	Q2 2024
Construction	Q1 2024	Q2 2024
Bid/Award	Q3 2024	Q3 2024



Project #:	10521	5th Street & Minnesota Stre	et Fairfield, CA 94533		
Project Title:	HSIP Cycle 11 Pedestrian Cros	sing Enhancements			
Department:	Public Works	Est. Operating Impact:	\$0]	
Est. Start Date:	FY24	Original Budget	\$505,000]	
Est. Completion Date:	FY25	Revised Budget	\$505,000	1	
	PROJEC	T CONTACTS:]	
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov]	
Construction:		Email:			
Project Description and		0 0	ed locations through the addition of		Highway Safety Improvement Program
Purpose:				HSIP Date Driven Decisions	
	Curb extensions, ADA, and RRFB at 3 locations.				
	Linear Park Trail & 2nd St, Linear Park Trail & 5th St, and I-80 East Bound Off Ramp & Travis Blvd.				\checkmark

Project to begin in FY24 and be completed in FY25.

Design to begin in Q4 2023.

Project Details:

Project Status and

Outlook: 10/01/2023

Phase	Start Date	End Date
Design	Q4 2023	Q2 2024
Construction	Q1 2024	Q1 2024
Bid/Award	Q3 2024	Q3 2024



Project #:	10522	Texas Street & Great Jones S	treet Fairfield, CA 94533	
Project Title:	HSIP Cycle 11 Unsignalized In	tersection Visibility and Safety	Improvements	
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$650,000	
Est. Completion Date:	FY25	Revised Budget	\$650,000	
	PROJEC	T CONTACTS:		
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		
	·			
Project Description and Purpose:		ning along with striping and medi cy and severity Unsignalized inter	an installations to increase visibility section locations.	HSIP Highway Safety Improvement Progra

Purpose:		
Project Details:	Project to begin in FY24 and be completed in FY25.	
Project Status and Outlook: 10/01/2023		

Phase	Start Date	End Date
Design	Q4 2023	Q3 2024
Bid/Award	Q4 2024	Q1 2025
Construction	Q1 2026	Q2 2026



Project #:	10552	West Texas Street Fairfield, CA 94533		
Project Title:	West Texas Complete Streets Project			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY23	Original Budget	\$17,718,000	
Est. Completion Date:	FY26	Revised Budget	\$17,718,000	
	PROJECT	CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	This proposed road diet on West Texas Street, between Beck Ave and Pennsylvania Ave, will reduce lanes for motorists and upgrade facilities for bicyclists and pedestrians, Class III bike routes will be upgraded to Class IV separated bikeways; sidewalks will be widened and a landscaped street buffer will be installed; bike boxes and curb extensions will be installed at intersections; two marked crossings will be added (including one new traffic signal and one rectangular rapid flashing beacon); and a raised
	center median will be constructed.
Project Details:	Design for the project began in FY23 and estimated to continue into FY24. Construction estimated to begin in FY25.
Project Status and Outlook: 09/21/2023	Design is nearing 60% completion.

1	(1) THYCH, BICTION 4 (81A 20-98 99)
	() TVPICAL SECTION 5 (STA. 4140 00)

Phase	Start Date	End Date
Design	Q1 2022	Q2 2024
Bid/Award	Q3 2024	Q4 2024
Construction	Q1 2025	Q2 2026



Project #:	10537	420 Gregory Lane Fairfield, CA 94533		
Project Title:	Phase 1A - Corporation Yard Fleet Electrification			
Department:	Multiple	Est. Operating Impact: \$250,000		
Est. Start Date:	FY22	Original Budget \$4,818,000		
Est. Completion Date:	FY25	Revised Budget \$4,231,012		
	PROJECT	r contacts:		
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Phase 1A improvements include the installation of electrical infrastructure that will provide charging for 8 Transit vehicles (buses and paratransit) and 6 municipal vehicles (Ford Lightnings). As a part of the PG&E fleet readiness program, PG&E will be modifying PG&E owned infrastructure (behind the service meter).
	Funded with grants. Local match (TDA funds) is 20%.
Project Details:	California mandates require that electrification of transit and operation fleet. Construction for this project is estimated to begin in FY25.
Project Status and Outlook: 09/05/2023	8.29.23 - Preliminary Engineering will be complete in Q3 of 2023. In Q4 of 2023 the city will be working on environmental documentation.

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q3 2023
Design	Q3 2023	Q2 2024
Bid/Award	Q2 2024	Q1 2025





Project #:	10559	3950 Paradise Valley Drive Fairfield, CA 94533		
Project Title:	Paradise Valley Golf Course Parking Lot Improvements			
Department:	Parks & Recreation	Est. Operating Impact: \$0		
Est. Start Date:	FY22	Original Budget \$303,000		
Est. Completion Date:	FY24	Revised Budget \$303,000		
	PROJECT	CONTACTS:		
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Parking lot pedestrian improvements at Paradise Valley Golf Course.	
Project Details:	Project began in FY22 and estimated to be completed in FY24.	
Project Status and Outlook:		




Phase	Start Date	End Date
	Q	Q



Project #:	CPW090041	2900 Vista Grande Fairfield, CA 94534			
Project Title:	Waterman Highlift Pumps and Power Upgrades				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY23	Original Budget \$6,500,000		11	
Est. Completion Date:	FY25	Revised Budget \$7,448,203			
	PROJEC	T CONTACTS:			C
Design:	David Vong	Email:	dvong@fairfield.ca.gov	11.	_
Construction:		Email:] [

Project Description and Purpose:	The Waterman High Lift Pump and Power Upgrade Project includes equipment replacement and facility upgrades involving removal and replacement of high lift pumps, outlet valves and facility electrical distribution system equipment (including a backup generator), as well as a new transformer from Pacific Gas and Electric.	
	This fund is intended for use to replace aging hydraulic and electrical equipment used in the operation of the Waterman High Lift Pump Station.	
Project Details:	The City plans to complete the design in FY23 and have construction complete in FY25.	
Project Status and Outlook: 09/08/2023	Advanced design to near completion but working in parallel with the design of solar field to be installed at Waterman Treatment Plant.	

Phase	Start Date	End Date
Design	Q3 2021	Q1 2024
Bid/Award	Q1 2024	Q3 2024
Construction	Q1 2025	Q1 2026





Project #:	CPW090044	West Texas Street & 1st Street Fairfield, CA 94533			
Project Title:	West Texas Water Main Replacement				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY22	Original Budget	\$3,375,000		
Est. Completion Date:	FY24	Revised Budget	\$4,562,041		
	PROJEC	T CONTACTS:			Годо
Design:	David Vong	Email:	dvong@fairfield.ca.gov		
Construction:		Email:			الكسخير
					8
Project Description and Purpose:					Grow with the flow

Design and preparation of construction contract documents began in FY22. The construction is

Project Details:

Project Status and

Outlook: 09/08/2023

estimated to be completed in FY24.

Design at 90% completion.

Phase	Start Date	End Date
Design	Q3 2022	Q4 2023
Bid/Award	Q4 2023	Q1 2024
Construction	Q1 2024	Q4 2024

Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090078	Wiseman Way Fairfield, CA 9	94534	
Project Title:	Wiseman 12" Water Main Rel	ocation		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$650,000	
Est. Completion Date:	FY24	Revised Budget	\$650,000	
	PROJEC	r contacts:		ГоДо
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	order to ensure maintenance acc be abandoned in place and reloc This project will be designed in-h	ess at all times, approximately 50 ated to City right of way. ouse.	e property at 5000 Wiseman Way. In 00 linear feet of the water main will	Grow with the flow
Project Details: Project Status and Outlook: 09/08/2023	Project is scheduled to be completed in FY24. Finished working with developer to confirm water service locations and finalize design in preparation for bid advertisement.			AND FIELD

Phase	Start Date	End Date
Bid/Award	Q4 2023	Q1 2024
Construction	Q1 2024	Q3 2024



Project #:	10264	0264 Webster Street Fairfield, CA 94533		
Project Title:	Utility Undergrounding: Webster & Empire Street			
Department:	Public Works	Est. Operating Impact: \$0		
Est. Start Date:	FY21	Original Budget	\$6,344,000	
Est. Completion Date:	FY27	Revised Budget \$6,847,000		
	PROJECT CONTACTS:			
Design:	David Vong	Email: dvong@fairfield.ca.gov		
Construction:		Email:		

Project Description and Purpose: Project Details:	Under PG&E's electric Rule 20A program, the City receives \$219,948 each year in PG&E allocations for use in undergrounding overhead utilities in qualifying streets. The City currently has \$5,736,010 of Rule 20A credits. Staff has developed a multi-phase program for the downtown area to underground the existing overhead electric, telephone, and cable facilities. City Council adopted Ordinance 2020-12 on August 4, 2020, which created the Webster and Empire Street Underground Utility District (District) in the Heart of Fairfield. Creation of the District resulted in an order to underground all poles, overhead wires and associated overhead structures used for electrical and communication services. In December 2020, Council authorized a contract with Harris and Associates to provide the technical support and prepare the design contract documents to underground existing overhead utilities within the downtown area. As the owner of the overhead joint poles, actual construction is heavily dependent on PG&E and their available resources. PG&E has delayed the project to 2025.	
Project Status and Outlook: 09/21/2023	PG&E has paused all Rule 20A projects not already in construction until 2025. Due to the hold, the project may receive additional funding credits.	

Phase	Start Date	End Date
	Q	Q





Project #:	10518	Texas Street from Jefferson to Pennsylvania		
Project Title:	Heart of Fairfield Downtown Revitalization (Frontage) - Phase 1			
Department:	Community Development	Est. Operating Impact:	\$0	
Est. Start Date:	FY23	Original Budget	\$6,977,000	
Est. Completion Date:	TBD	Revised Budget	\$6,977,000	
	PROJECT CONTACTS:			
Design:	Pavan Prasad	Email:	pprasad@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Pedestrian and amenities improvments on Texas Street from Pennsylvania to Jefferson: lightning, electrical upgrades, furnishings, trash receptacles, landscaping and foundations for future art sculptures.
Project Details:	Design began in FY23. Project will be done in 2 phases to accommodate City events.
Project Status and Outlook: 09/21/2023	On 9/19 Council awarded the design contract to Gates+Assocites and approved a budget transfer to fund the design and construction.

Phase	Start Date	End Date
Design	Q4 2023	Q1 2024
Bid/Award	Q1 2024	Q3 2024
Construction	Q3 2024	Q4 2024

Section C

Projects Currently in Construction Phase

Phase Description: Projects in the Construction Phase have been awarded to a contractor for construction. During this phase the public sees the project's implementation and final product. The City's construction inspection team has oversight over the construction to ensure the project is completed in accordance with City Standards and minimize impacts to the public.



Project #:	CPW040017 5110 Water Works Lane Fairfield, CA 94533		field, CA 94533	
Project Title:	NBR Filter Media Replacements			
Department:	Public Works	Est. Operating Impact: \$0		
Est. Start Date:	Ongoing	Original Budget	\$1,800,000	
Est. Completion Date:	Ongoing	Revised Budget \$1,800,000		
	PROJECT CONTACTS:			
Design:	Roger Dunham	Email: rdunham@fairfield.ca.gov		
Construction:		Email:		

Project Description and Purpose:	Each of NBR's eight filters are on an eight year media replacement cycle. The GAC and sand is replaced in the filter to ensure proper filter performance and meet regulatory compliance as the media degrades over time. One of the eight filters is selected each year for media replacement.	
Project Details:	Project is ongoing.	
Project Status and Outlook: 09/08/2023	Completed filter bay #3 in 2023. Filter bay #2 to start in 2024.	

Phase	Start Date	End Date
Construction	Q2 2024	Q2 2024



Project #:	CPW040032 5110 Water Works Lane Fairfield, CA 94533			
Project Title:	Laboratory Reconstruction			
Department:	Public Works	Est. Operating Impact:	\$50,000	
Est. Start Date:	FY21	Original Budget	\$1,900,000	
Est. Completion Date:	FY24 Revised Budget \$2,240,220		\$2,240,220	
	PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:	Brian Coy	Email:	bcoy@fairfield.ca.gov	

Project Description and Purpose:	The NBR laboratory is 30 years old and has not had any improvements. The entire lab is showing major signs of distress. West Yost has created a design and bid specifications. Next phase is construction.
Project Details:	Project is expected to be completed in FY24.
Project Status and Outlook: 09/05/2023	08.29.23 - Project is under construction and expected to be completed in Q1 of 2024. No delays are anticipated.

Phase	Start Date	End Date
Bid/Award	Q3 2022	Q4 2022
Construction	Q1 2023	Q1 2024



Project #:	CPW040112	5110 Water Works Lane Fair	field, CA 94533] [
Project Title:	NBR Flocc Baffles Assessment	and Replacement			
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY23	Original Budget	\$600,000		
Est. Completion Date:	FY24	Revised Budget	\$600,000		
	PROJECT	r contacts:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov		
Construction:		Email:			and and

Project Description and Purpose:	Study for replacement of redwood baffles in flocc/sed.	
Project Details:	Project is estimated to be complete in FY24.	
Project Status and Outlook: 10/02/2023	Project is estimated to be complete in FY24.	

Phase	Start Date	End Date
Construction	Q1 2024	Q2 2024



Project #:	10448	Linear Park Trail from I-80 to 2nd St Fairfield, California 94533		
Project Title:	CDBG Linear Park Trail Lighting from I-80 W to 2nd Street			
Department:	Public Works	Est. Operating Impact: \$0		
Est. Start Date:	FY22	Original Budget	\$624,010	
Est. Completion Date:	FY24	Revised Budget \$624,010		1
	PROJECT	r contacts:		
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov	

Project Description and Purpose:	Improvements to the lighting on the Linear Park Trail from I-80 to Travis Blvd. The improvements will include replacing existing trail light poles, installing new pull boxes, and replacing wiring.	Kang -
Project Details:	Project began in FY22 and estimated to be completed in FY24.	
Project Status and Outlook: 09/11/2023	09.08.23 - Project is anticipated to start in Q4 of 2023 and complete by Q1 of 2024.	

Phase	Start Date	End Date
Design	Q1 2022	Q3 2022
Bid/Award	Q3 2022	Q4 2022
Construction	Q4 2022	Q4 2023



Project #:	10524	1401 Washington Street Fair	field, CA 94533	1
Project Title:	Title: Lee Bell Neighborhood Park Ballfield Lighting			
Department:	Parks & Recreation	Est. Operating Impact:	\$0	
Est. Start Date:	FY22	Original Budget	\$984,550	
Est. Completion Date:	FY24	Revised Budget	\$984,550	
	PROJEC	r contacts:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Doug Gilman	Email:	dgilman@fairfield.ca.gov	

Project Description and Purpose:	Upgrade and replace the sports field lighting at Lee Bell Neighborhood Park.	
Project Details:	Project began in FY22 and estimated to be completed in FY24.	
Project Status and Outlook: 10/01/2023	Project was awarded to Mike Brown Electric on the 9/19/23 City Council.	

Phase	Start Date	End Date
Bid/Award	Q3 2023	Q3 2023
Construction	Q1 2024	Q1 2024



Project #:	10389	1200 Kentucky Street Fairfield, CA 94533		
Project Title:	Westnet Station Alerting System			
Department:	Fire	Est. Operating Impact:	\$100,000	
Est. Start Date:	FY 2021-22	Original Budget	\$2,500,000	
Est. Completion Date:	FY 2023-24	Revised Budget	\$2,500,000	
	PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:	Brian Coy	Email:	bcoy@fairfield.ca.gov	

Project Description and Purpose:	The installation of the Westnet station alerting system at all fire stations will improve firefighter safety by utilizing state of the art industry standards in station alerting. The current system is failing and antiquated which results in calls being missed, response delays, and chronic physical and mental problems to the city's fire personnel.
Project Details:	Project began in FY22 and is estimated to be completed in FY24.
Project Status and Outlook: 09/05/2023	08.29.23 - Construction is almost complete for the project. Project is anticipated to close out by the end of 2023.

1	
6	

Phase	Start Date	End Date
Construction	Q3 2023	Q4 2023



Project #:	10502	1100 Block of Texas Street Fairfield, CA 94533		
Project Title:	Building Demolition - 1100, 1116, 1118, & 1120 Texas Street			
Department:	City Manager's Office	City Manager's Office Est. Operating Impact: \$		
Est. Start Date:	FY23	Original Budget	\$425,000	
Est. Completion Date:	FY24	Revised Budget	\$425,000	
	PROJECT CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov	

Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov	. 7
Project Description and Purpose:	Demolition of Bank of America, b	parber shop and former police invo	estigation building.	
Project Details:	Project began in FY23 and estima	ated to be completed in FY24.		
Project Status and	Demolition is in progress Anticin	pated for completion by Novembe	r 2023	
Outlook: 09/26/2023	Periorition is in progress. Anticip		. 2023.	

Phase	Start Date	End Date
Bid/Award	Q1 2023	Q2 2023
Construction	Q3 2023	Q4 2023



Ð

MARCE MODE & SCHOOL SAFE

Kimley Horn

Project #:	10133	D133 East Tabor Avenue Fairfield, CA		
Project Title:	Grange Middle School SR2S			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY20	Original Budget	\$2,949,000	
Est. Completion Date:	FY23	Revised Budget	\$3,632,153	
	PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:	Matt Kett	Email:	mkett@fairfield.ca.gov	

Project Description and Purpose: Project Details:	Upgrade Falcon Drive and Blossom Avenue intersections on East Tabor Avenue to improve the safety of pedestrians and bicyclists crossing East Tabor Avenue. Improvements include upgrading ADA ramps and sidewalks as needed, replacing striping, installing colored and textured asphalt in the crosswalk areas, installing rectangular rapid flashing beacons directed to East Tabor Avenue traffic, and replacement of the temporary median islands. These safety improvements recieved \$260,000 in federal grant funding. The City also recieved \$2,100,000 in SubHIP funding to expand the scope of work to perform pavement maintenance along E. Tabor Avenue (between Dover Avenue and Clay Bank Road) and Sunset Avenue (between E. Tabor Avenue and Travis Boulevard). In June 2020, Council authorized Kimley Horn and Associates to complete the design contract documents for bidding. In March 2021, staff received CEQA/NEPA environmental clearance. Construction is expected to be complete in FY23.	in the second
Project Status and Outlook: 09/05/2023	08.29.23 - Construction is anticipated to be complete in early Q4 of 2023 with project closeout anticipated at the end of Q4 of 2023.	

Phase	Start Date	End Date
Construction	Q1 2023	Q4 2023



Project #:	10204	N Texas St at Oak St; Pennsylvania Ave at Empire St; N Texas St at Wisconsin St; Travis Blvd at Phoenix Dr; and Travis Blvd at Clay St.		
Project Title:	HSIP Cycle 9 HAWKS Signal Project			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY22	Original Budget	\$2,236,000	
Est. Completion Date:	FY23	Revised Budget	\$2,236,000	
PROJECT CONTACTS:				
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Aaron Gadow	Email:	agadow@fairfield.ca.gov	

Project Description and Purpose:	Pedestrian crossing enhancements including high-intensity activated crosswalk (HAWK) beacon installation accompanied by ADA curb ramp, and relevant signs and pavement markings. Five non- signalized intersections, including: N Texas St at Oak St; Pennsylvania Ave at Empire St; N Texas St at Wisconsin St; Travis Blvd at Phoenix Dr; and Travis Blvd at Clay St.
Project Details:	Project is to be completed in FY23.
Project Status and Outlook: 09/21/2023	Project was awarded to St. Francis Electric in May of 2023. Construction is anticipated to begin by March 2024 due to the procurement time of materials.

Phase	Start Date	End Date
Design	Q2 2021	Q1 2023
Bid/Award	Q1 2023	Q2 2023
Construction	Q1 2024	Q2 2024

Highway Safety Improvement Program Data Driven Decisions



				_	
Project #:	CPW090042 2900 Vista Grande Fairfield, CA 94534]	
Project Title:	Waterman Ozone Improvements				
Department:	Public Works	Est. Operating Impact:	\$0] [
Est. Start Date:	FY22	Original Budget	\$4,000,000	1	
Est. Completion Date:	FY24	Revised Budget	\$3,881,000	1	
	PROJECT CONTACTS:]	~~
Design:	David Vong	Email:	dvong@fairfield.ca.gov]	
Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov]	ا ہ _4

construction.	IVIICITAEL FIELCE	Lilidii.	Inpleice@iainield.ca.gc	JV	
Project Description and Purpose: Project Details:	provide high quality drinking wat early 1990's and requires replace but not be limited to replacemen piping, valving and instrumentati in order to ensure delivery of high This fund is intended for making a regulations and the City's adopte	plant uses ozone during a portion of ter. A majority of the ozone equipre- ement due to age and routine wear of and/or upgrades to the liquid oxy ion, power supply units ozone gene sh-quality drinking water to custom major upgrades to the ozone syste ed standard operating procedures. onstruction will commence in FY24.	nent has been in service sin -and-tear. The project will ygen (LOX) system, vaporiz erators and related appurte ers. m to ensure compliance w	nce the l include, ers, enances	Grow with the flow
Project Status and Outlook: 09/08/2023	Project awarded. Procuring long l	lead items in preparation for const	ruction.		

Phase	Start Date	End Date
Bid/Award	Q1 2022	Q2 2022
Construction	Q1 2024	Q4 2024



Project #:	10013 Travis Boulevard Fairfield, CA			
Project Title:	HSIP Cycle 9 Adaptive Signal C	Control Technology		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY21	Original Budget	\$2,897,677	
Est. Completion Date:	FY24	24 Revised Budget \$2,897,677		
	PROJECT CONTACTS:			
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:	Aaron Gadow	Email: agadow@fairfield.ca.gov		

Project Description and Purpose:	Treatments at signalized intersections including adaptive signal timing, advanced dilemma-zone detection, and enhancing the visibility of signals. Project proposes work at 14 signalized intersections; North Texas Street at Tabor, Walmart, Atlantic/Cement Hill, and Travis and Travis Boulevard at 2nd, Pennsylvania, Webster, Union, Holiday, Fairfield, Solano Mall, Oliver; Oliver at Woodcreek, and Gateway. Work includes the installation of fiber optic conduit in North Texas Street from Travis Boulevard to Air Base Parkway.	HSIP
Project Details:	In March 2021, Council approved a contract with DKS Associates to prepare the design documents and construction contract documents for project bidding. City secured a Highway Safety Improvement Program grant (\$935,150) to complete the construction of the proposed improvements. Construction to be completed in FY24.	
Project Status and Outlook: 09/05/2023	08.29.23 - Contract to be executed in Q3 of 2023. Construction is anticipated to start in Q4 of 2023 and complete in Q2 2024.	

Phase	Start Date	End Date
Bid/Award	Q2 2023	Q4 2023
Construction	Q4 2023	Q2 2024

Section D

Projects Completed/Closing-Out

Phase Description: Projects in the Completed/Closing-out Phase have been fully constructed and are ready for acceptance by the City Council. During this phase the project is presented to City Council for acceptance and the infrastructure becomes the City's to own, operate and maintain. Funding for the project is closed-out including final invoicing, reimbursements, and final reporting for any grant funds.



Project #:	10418	5110 Water Works Lane Fairfield, CA 94533			
Project Title:	NBR Chiller Replacement				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY22	Original Budget	\$197,000		
Est. Completion Date:	FY23	Revised Budget	\$197,000		
	PROJECT CONTACTS:				
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov		
Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov		

Project Description and Purpose:	Replacement of boiler and chiller at NBR.
Project Details:	Project to be completed by end of FY23.
Project Status and Outlook: 09/08/2023	Construction completed.



Phase	Start Date	End Date	
	Q	Q	



Project #:	10421	5110 Water Works Lane Fairfield, CA 94533		
Project Title:	NBR Asphalt Chip Seal	NBR Asphalt Chip Seal		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY22	Original Budget	\$650,000	
Est. Completion Date:	FY23	Revised Budget \$650,000		
PROJECT CONTACTS:				
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Aaron Gadow	Email:	agadow@fairfield.ca.gov	

Project Description and Purpose:	Perform asphalt chip seal at North Bay Regional.
Project Details:	Project began in FY22 and is scheduled to be completed in FY23.
Project Status and Outlook: 09/29/2023	Construction completed.



Phase	Start Date	End Date
	Q	Q



Project #:	10135	Clay Bank Road & Cement Hill Road Fairfield, CA 94533			
Project Title:	HSIP Cycle 9 Guardrail Upgrades				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY21	Original Budget	\$1,016,460		
Est. Completion Date:	FY23	Revised Budget	\$1,016,460		
	PROJECT CONTACTS:				
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov		
Construction:	Aaron Gadow	Email:	agadow@fairfield.ca.gov		

Project Description and Purpose:	This project will upgrade existing guardrails and their end treatments at 25 locations throughout the City.
Project Details:	Project to be completed in FY23.
Project Status and Outlook: 09/05/2023	08.29.23 - Project is complete. City is working on the final invoice with Caltrans.

000	The second s
	1º
S	

Phase	Start Date	End Date
Design	Q2 2022	Q2 2022
Bid/Award	Q4 2022	Q1 2023
Construction	Q1 2023	Q4 2023



VANDEN RD

- on a test

That or contest \$10

Project #:	10551	Vanden Road & Canon Road Fairfield, CA 95687	
Project Title:	Vanden-Canon Road Al	l-Way Stop Control (AWSC) Interim I	mprovements
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY22	Original Budget	\$430,000
Est. Completion Date:	FY24	Revised Budget	\$430,000
	P	ROJECT CONTACTS:	·
Design:	David Vong	Email:	dvong@fairfield.ca.gov
Construction:		Email:	

ruipose.	other hand, include funding a design for a temporary traffic signal.	stantist Next prim s/w cht of Fairings s/w	CANO	0808 1919
Project Details:	Grant Funded through RTIF Grant. Project to be completed in FY24.		ON N	
Project Status and Outlook: 09/21/2023	Construction of all-way stop at intersection is completed.			

Phase	Start Date	End Date	
	Q	Q	



Project #:	CPW090043	2435 Cordelia Road Fairfield	, CA 94534	
Project Title:	Nelson Hill TL, Reservoir Valve Replacement, Mixing			-
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY22	Original Budget	\$3,714,719	
Est. Completion Date:	FY23	Revised Budget \$3,714,719		
	PROJECT CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:	Michael Pierce	Email:	mpierce@fairfield.ca.gov	I ~I ~

Project Description and Purpose:	The Nelson Hill Reservoir is a twelve million gallon buried concrete reservoir that was constructed in 1986. The reservoir is divided into two six million gallon basins that stores and supplies drinking water to the largest pressure zone in the City. The reservoir basins were constructed in a rectangular shape which makes it difficult to maintain uniform water quality. Additionally, certain inlet, outlet and isolation valves within the reservoir require replacement due to age. This project will include the replacement of several transmission valves, bypasses, inlet and outlet valves and their appurtenances, as well as the installation of a passive mixing system to maintain high quality drinking water to customers. This fund is intended for replacement of reservoir valves and installation of a reservoir mixing system to ensure compliance with State water quality regulations.	Grow with the flow
Project Details:	The construction will be complete in FY 2022-23.	
Project Status and Outlook: 09/08/2023	Construction completed.	

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090051	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Virtualization	·		1
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY23	Original Budget	\$200,000	
Est. Completion Date:	FY23	Revised Budget	\$200,000	
	PROJEC	r contacts:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov] D- / ¹ / ₂
Construction:		Email:] U-~~~~ `)
Project Description and Purpose:	Virtualization of computers at the		ciencies and security.	Grow with the flow
Project Details:	Project to be completed in FY23.			
Project Status and Outlook: 10/01/2023	Project to be completed in FY23.			

Phase	Start Date	End Date
Construction	Q4 2024	Q4 2024



Project #:	10435 5110 Water Works Lane Fairfield, CA 94533		
Project Title:	Lagoon Sluice Gate Install		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY23	Original Budget	\$150,000
Est. Completion Date:	FY23	Revised Budget	\$150,000
	PROJEC	T CONTACTS:	
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Remove aged redwood weir on lagoon #1, #2 and #3 and replace with stainless-steel sluice gate. This allows for more accurate control of the effluent water leaving each lagoon.
Project Details:	Project is scheduled to be complete in FY24.
Project Status and Outlook: 10/02/2023	Project is scheduled to be completed in FY23.

Maren S	11/2	
	2.19	
		the state
	and the second sec	

Phase	Start Date	End Date
Construction	Q1 2024	Q2 2024

Section E

Future Projects

Phase Description: Projects in the Future Projects are projects that do not have funding budgeted in the current adopted 2 year budget cycle but are identified in the 5 year budget. Projects in this phase have a high level scope and budget identified for long term planning but will need to be reviewed and refined as they move into the next phase.



Project #:	10525	2030 North Texas Street Fair	field, CA 94533	
Project Title:	Linear Park Node 4 Trail from	n North Texas to Dover		
Department:	Parks & Recreation	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$4,630,000	71
Est. Completion Date:	FY27	Revised Budget	\$4,630,000	
	PROJEC	CT CONTACTS:		71
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov	
Construction:		Email:		Contraction of States
	•		•	
Project Description and	Design new linear park trail from	n North Texas St to Dover Ave. Rou	ughly 210,000 SF of improvements.	
Purpose:				

Purpose:	\$2.239 Million OBAG 3 Grant (Construction) \$400,000 CA State Parks Grant (Design)	
Project Details:	Project to begin in FY25 and estimated to be completed in FY27.	
Project Status and Outlook: 10/04/2023	Once scope is determined phasing will be determined.	

Phase	Start Date	End Date
	Q	Q



Project #:	10528	5500 Vanden Road Fairfield,	CA 94533
Project Title:	Matt Garcia Community Park Phase 1		
Department:	Parks & Recreation	Est. Operating Impact:	\$0
Est. Start Date:	FY24	Original Budget	\$200,000
Est. Completion Date:	FY24	Revised Budget	\$200,000
	PROJECT CONTACTS:		
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	The first phase, roughly 16 acres, of the park be constructed by developer of Canon Station.
Project Details:	Construction drawings will need to be completed prior to construction. Once project scope is defined phasing will be determined.
Project Status and Outlook: 10/04/2023	Once project scope is defined phasing will be determined.

_ \	
⇒~ `` ~	\frown
Ter	
MATT	GARCIA

COMMUNITY PARK

— MASTER PLAN —

Phase	Start Date	End Date
	Q	Q



Project #:	10564	5641401 Washington Street Fairfield, CA 94533		
Project Title:	Lee Bell Neighborhood Park Restroom			
Department:	City Manager's Office	Est. Operating Impact:	\$20,000	
Est. Start Date:	FY26	Original Budget	\$600,000	
Est. Completion Date:	FY27	Revised Budget	\$600,000	
PROJECT CONTACTS:				
Design:	Caroline Vedder	Email:	cvedder@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Add restroom and associated facilities to park.	
Project Details:	Project to begin design in FY26 and estimated to complete construction in FY27.	
Project Status and Outlook: 10/04/2023	Once project scope is determined phasing will be determined.	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2026	Q4 2026



Project #:	10498	Rancho Solano Parkway Fairfield, CA 94534			
Project Title:	2026 Rancho Solano Pavement Maintenance				
Department:	Public Works	Est. Operating Impact: \$0			
Est. Start Date:	FY25	Original Budget \$2,500,000			
Est. Completion Date:	FY26	Revised Budget \$2,500,000			
	PROJECT CONTACTS:				
Design:	Pavan Prasad	Email: pprasad@fairfield.ca			
Construction:		Email:			

Project Description and Purpose:	Street maintenance consisting of pavement grinding, crack sealing, adjusting manholes/valves/monuments to grade, and application of an asphalt rubber cape seal, slurry seal, asphalt overlay or pavement rehabilitation on various streets throughout Rancho Solano. Smith Ranch District Funding.
Project Details:	Project to begin in FY25 and be completed in FY26.
Project Status and Outlook: 10/01/2023	Design to begin in FY26.


Phase	Start Date	End Date
Design	Q3 2025	Q4 2025
Bid/Award	Q1 2026	Q1 2026
Construction	Q2 2026	Q3 2026



FAIRFIELD

Project #:	10565	Green Valley Road & Mangels Boulevard Fairfield, CA 94534				
Project Title:	26-27 Pavement Maintenance Project					
Department:	Public Works	Est. Operating Impact: \$0				
Est. Start Date:	FY26	Original Budget \$3,850,000				
Est. Completion Date:	FY27	Revised Budget \$3,850,000				
	PROJECT CONTACTS:					
Design:	Pavan Prasad	Email: pprasad@fairfield.ca.gov				
Construction:		Email:				

Project Description and Purpose:	Paving in the Cordelia area of Lopes, Green Valley, Mangels, etc (TBD).
Project Details:	Project to begin in FY26 and be completed in FY27.
Project Status and Outlook: 10/01/2023	Design to begin in FY27.



Phase	Start Date	End Date
Design	Q3 2026	Q4 2026
Bid/Award	Q1 2027	Q1 2027
Construction	Q2 2027	Q3 2027


Capital Improvement Project



FY 2024 through FY 2028

Project #:	10566	Hilborn Road Fairfield, CA 94534				
Project Title:	27-28 Pavement Maintenance Project					
Department:	Public Works	Est. Operating Impact: \$0				
Est. Start Date:	FY27	Original Budget \$3,750,000				
Est. Completion Date:	FY28	Revised Budget \$3,750,000				
	PROJECT CONTACTS:					
Design:	Pavan Prasad	Email: pprasad@fairfield.ca.gov				
Construction:		Email:				

Project Description and Purpose:	Paving of Oliver, Hilborn, Dover, Tabor, E. Pacific, Atlantic, Travis and Dickson Hill.
Project Details:	Project to start in FY27 and be completed in FY28.
Project Status and Outlook: 10/01/2023	Design to begin in FY28.



Phase	Start Date	End Date
Design	Q3 2027	Q4 2027
Bid/Award	Q1 2028	Q1 2028
Construction	Q2 2028	Q3 2028



	Project #:	CPW090122	Clay Bank Road & Manuel Ca 94533	mpos Parkway Fairfield, CA		
	Project Title:	Cement Hill Reservoir Valve &	Mixing Improvements		Π	
	Department:	Public Works	Est. Operating Impact:	\$0	11	
	Est. Start Date:	FY26	Original Budget	\$2,200,000	11	
	Est. Completion Date:	FY28	Revised Budget	\$2,200,000	11	~~~~
		PROJEC	T CONTACTS:		11	_ 出
	Design:	David Vong	Email:	dvong@fairfield.ca.gov	11	
	Construction:		Email:]	
-					$\left[\right]$	
	Project Description and	Reservoir valve and mixing impro	ovements.			P
	Purpose:	Design to bogin EV26 with constr	uction starting EV27			Grow with the flow
	Project Details:	t Details: Design to begin FY26 with construction starting FY27.				FAIRFIELD

Phase	Start Date	End Date
Preliminary Engineering	Q1 2026	Q1 2026

Project Status and

Outlook: 10/01/2023

Design to begin FY26 with construction starting FY27.



Project #:	CPW090123	Texas Street adjacent alleyw	ays	
Project Title:	Heart of Fairfield Utilities Re	Heart of Fairfield Utilities Relocation		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY28	Original Budget	\$450,000	
Est. Completion Date:	FY29	Revised Budget	\$450,000	
	PROJE	CT CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	<u>│</u> │╔ <u></u> →╱╲┈ _╲
Construction:		Email:] U-~~~ ')
	1			
Project Description and	Relocation of utilities point of c	onnection from the building fronta	ge to alleyways behind the buildings.	
Purpose:				Grow with the flow

Project Details: This project is not due to begin design until FY28.

Heart of Fairfield.

Project Status and

Outlook:

09/12/2023

Phase	Start Date	End Date
Preliminary Engineering	Q3 2027	Q3 2028

Currently working with the Community Development Department (Planning Division) the downtown specific plan and the Public Utility Master Plan (PUMP) to identify capital improvements within the



Project #:	CPW090127	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Administration Building Office Expansion			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY28	Original Budget	\$500,000	
Est. Completion Date:	FY28	Revised Budget	\$500,000	
	PROJEC	T CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Expansion of existing offices at th	ne Waterman Water Treatment P	ian auministration building.	Grow with the flow
Project Details:	Design and construction are sche	eduled for FY28.		
Project Status and Outlook: 10/01/2023	Design and construction are sche	eduled for FY28.		

Start Date	End Date
Q3 2027	Q2 2028
Q3 2028	Q4 2028
Q1 2029	Q4 2029
	Q3 2027 Q3 2028

Section F

Purchases, Operations and Maintenance Projects



Project #:	CPW040026	5110 Water Works Lane Fairfield, CA 94533	
Project Title:	Twps Motor/Pump Rehab - Vacaville		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	Ongoing	Original Budget	\$745,000
Est. Completion Date:	Ongoing	Revised Budget \$745,000	
PROJECT CONTACTS:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	TWPS Motor/Pump Rehabilitation - The City's annual motor/pump maintenance cycle continues as staff strives to maintain efficiencies on the City's main distribution system pumps/motors.	
Project Details:	This project is needed to address annual motor/pump maintenance.	
Project Status and Outlook: 10/02/2023	Ongoing maintenance.	

Phase	Start Date	End Date
	Q	Q



Project #:	CPW040025	5110 Water Works Lane Fairfield, CA 94533		
Project Title:	Twps Motor/Pump Rehab - Fairfield			
Department:	Public Works	Public Works Est. Operating Impact: \$0		
Est. Start Date:	Ongoing	Original Budget	\$745,000	
Est. Completion Date:	Ongoing	Revised Budget \$745,000		
PROJECT CONTACTS:				
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	TWPS Motor/Pump Rehabilitation - The City's annual motor/pump maintenance cycle continues as staff strives to maintain efficiencies on the City's main distribution system pumps/motors.	
Project Details:	This project is needed to address annual motor/pump maintenance.	
Project Status and Outlook: 10/02/2023	Ongoing maintenance.	

Phase	Start Date	End Date
	Q	Q



Project #:	CPW040018 5110 Water Works Lane Fairfield, CA 94533			
Project Title:	Switchgear/MCC/VF Cleaning			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$491,636	
Est. Completion Date:	Ongoing	Revised Budget \$491,636		
	PROJECT CONTACTS:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	The main plant power supply switchgear system and MCC buckets are required to be inspected and cleaned every other year in order to insure system integrity and reliability.
Project Details:	This is an ongoing project.
Project Status and Outlook:	

 			· · ·
			· · ·
			, ,, , ,, , ,, ,
	1	1	* *

Phase	Start Date	End Date
	Q	Q



Project #:	10012	1000 Webster Street Fairfield, CA 94533			
Project Title:	American Disability Act Street Improvements				
Department:	Public Works	Est. Operating Impact: \$0			
Est. Start Date:	Ongoing	Original Budget \$728,636			
Est. Completion Date:	Ongoing	Revised Budget \$728,636			
	PROJECT CONTACTS:				
Design:	David Vong	Email: dvong@fairfield.ca.gov			
Construction:		Email:			

Project Description and Purpose:	Install ADA ramps and sidewalk repair.
Project Details:	This is an ongoing maintenance project.
Project Status and Outlook:	




Phase	Start Date	End Date
	Q	Q



Project #:	10077	2000 Cadenasso Drive Fairfield, CA 94533			
Project Title:	Congestion Management Program				
Department:	Public Works Est. Operating Impact: \$0				
Est. Start Date:	Ongoing	Original Budget	\$1,482,729		
Est. Completion Date:	Ongoing	Revised Budget \$1,482,729			
	PROJECT CONTACTS:				
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov		
Construction:		Email:			

Project Description and Purpose:	The Congestion Management Program (CMP) is a mobility monitoring and planning tool for California counties that contain an urbanized area with a population of 200,000 or more. The Solano Transportation Authority is the Congestion Management Agency for Solano County and updates the CMP once every two years since 1991. City costs are annual contributions to STA for inclusion to the CMP.
Project Details:	This is an ongoing project.
Project Status and	The 2023 Congestion Management Plan (CMP) is anticipated to be completed in October.
Outlook:	
09/11/2023	


Phase	Start Date	End Date
	Q	Q





Project #:	10096	729 Webster Street Fairfield, CA 94533			
Project Title:	Downtown Parking Lot and Alleyway Improvements				
Department:	Public Works	Est. Operating Impact: \$0			
Est. Start Date:	FY22	Original Budget	\$1,061,094		
Est. Completion Date:	TBD	Revised Budget \$1,061,094			
	PROJECT CONTACTS:				
Design:	Phil Layoso	Email:	playoso@fairfield.ca.gov		
Construction:		Email:			

Project Description and Purpose:	Improvements to the seven (7) City-owned parking lots and alleyways in Downtown. The project proposes lighting improvements, added curbing and landscaping to improve vehicular and pedestrian flow, pavement rehabilitation and improved signage. These improvements are intended to discourage crime, maximize community livability and compatibility, and reinvigorate aging facilities by encouraging legitimate use and greater visibility. Construction of these improvements will be phased over multiple years to accommodate future funding.
Project Details:	Project on hold due to lack of funding.
Project Status and Outlook: 10/01/2023	Project is on hold due to lack of funding.



Phase	Start Date	End Date
	Q	Q



Project #:	10138West Texas Street Fairfield, CA 94533		
Project Title:	Heart of Fairfield		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	2019	Original Budget	\$700,000
Est. Completion Date:	TBD	Revised Budget	\$16,106,941
	PROJECT CONTACTS:		
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	The Heart of Fairfield Plan (Plan) approved by Council on May 2, 2017, identified an extensive list of potential infastructure improvement projects in downtown Fairfield. These capital projects will help transform downtown Fairfield by providing better access to transit, supporting zoning changes associated with the Plan, and making it safer and more enjoyable to walk and bike downtown. One of the primary elements of the Plan is the transformation of West Texas Street between Beck and Pennsylvania from a high-speed 5-lane arterial to a 2-lane roadway with dedicated bike lanes, on-street parking, and a landscaped center median. Additional work is necessary to complete the infastructure funding plan and fee study. This effort will look at options to fund the public infastructure elements of the Plan.	FAIR
Project Details:	FY18-19 work includes field investigations, survey work, traffic demand studies, preliminary design concepts, and project phasing plan. Once a preferred design and phased approach is selected, design work will begin on the preparation of construction documents for the \$1.4 million initial phase of the project. Staff continues to pursue federal and state grant funding to complete construction of the project. W. Texas Complete Street was separated to a individual project.	
Project Status and Outlook:		

Phase	Start Date	End Date
	Q	Q



Project #:	10146Green Valley Road Fairfield, CA 94534			
Project Title:	I-80 Green Valley Road	I-80 Green Valley Road		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY20	Original Budget	\$10,400,000	
Est. Completion Date:	FY28	Revised Budget	\$10,400,000	
	PROJECT	CONTACTS:		
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	The project represents City of Fairfield's contribution to the I-80-Green Valley Road overcrossing project. This project is being completed under a contract managed by Solano Transportation Authority (STA). Fairfield payments are in accordance with Resolution No. 2020-169.
Project Details:	Costs represent the City's share for the proposed improvements in accordance with Resolution No. 2020-169.
Project Status and Outlook:	

|--|

Phase	Start Date End Date	
	Q	Q



Project #:	10201	1000 Webster Street Fairfield, CA 94533		
Project Title:	Annual Pavement Maintenance Contracts			
Department:	Public Works	blic Works Est. Operating Impact: \$0		
Est. Start Date:	Annually - Summer	Original Budget	\$37,882,704	
Est. Completion Date:	Annually - Winter	Revised Budget	\$37,882,704	
PROJECT CONTACTS:				
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	Annual street maintenance contract consisting of replacement of existing or installation of new ADA accessible ramps, pavement grinding, crack sealing, adjusting manholes/valves/monuments to grade, and application of an asphalt rubber cape seal, slurry seal, asphalt overlay or pavement rehabilitation on various streets throughout the City. The following streets will receive roadway maintenance in 2021: East Travis Boulevard (N. Texas to Sunset), Air Base Parkway (Peabody Road to Air Force Base), Fulton, Fermi, and Watt. The 2021 project will be the final year the Department's current program to target maintenance of the City's arterial, collector, and industrial roadways. Amounts allocated for this CIP includes new monies expected to be received as a result of the passage of State Senate Bill 1 (SB1).	
Project Details: Project Status and	City Council accepted the 2020 Pavement Project on March 2, 2021. Bid documents are underway for the 2021 Pavement Project. Projecting an annual street maintenance contract of \$ 3.5 million.	
Outlook:		

Phase	Start Date End Date	
	Q	Q



Project #:	10202	420 Gregory Lane Fairfield, CA 94533	
Project Title:	Pavement Maintenance Operations		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	Ongoing	Original Budget	\$13,200,000
Est. Completion Date:	Ongoing	Revised Budget	\$13,200,000
	PROJECT CONTACTS:		
Design:	David Vong	Email:	dvong@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Work completed by city crews and equipment to repair pot holes and crack seal roadways city-wide with an emphasis on arterial and collector streets.
Project Details:	Roadway work completed annually during second and third quarters at various locations throughout the City.
Project Status and Outlook: 09/21/2023	Operations has completed pavement maintenance repairs on Cement Hill Rd., Travis Blvd., Broadway St., and Empire St. For the rest of the 2023 season, Operations is planning to repair Pennsylvania Ave., Texas St., Ohio St., Woolner Ave., and Gregory St.

	N
6	Ball

Phase	Start Date	End Date
	Q	Q

FAIRFIELD

Project #:	10255	2000 Cadenasso Drive Fairfie	eld, CA 94533		
Project Title:	Traffic Engineering/Transport	Traffic Engineering/Transportation Planning			
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$1,659,593		
Est. Completion Date:	Ongoing	Revised Budget	\$1,659,593		
	PROJECT CONTACTS:				EXAMPLES C
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov		/ / /
Construction:		Email:			a

Project Description and Purpose:	Street improvements at various locations throughout the City intended to reduce traffic speed, reduce-motor vehicle collisions, and improve safety for all modes of transportation (i.e. pedestrians, cyclists, transit, vehicular).
Project Details:	Funds allocated for projects and traffic calming measures as they become available.
Project Status and Outlook:	

s,	<image/> <image/> <text><text></text></text>

Phase	Start Date	End Date		
	Q	Q		



Project #:	10029	420 Gregory Lane Fairfield, CA 94533		I I	
Project Title:	Bus Maintenance Equipment	Bus Maintenance Equipment			
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$1,214,000		
Est. Completion Date:	Ongoing	Revised Budget	\$1,214,000		
	PROJECT CONTACTS:				
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov		
Construction:		Email:			

Project Description and Purpose:	Local Transportation Development Act (TDA) funding will be utilized for tools, equipment, and extensive bus maintenance (e.g., transmission replacement).	
Project Details:	This will be an ongoing project.	
Project Status and Outlook:		



Phase	Start Date	End Date
	Q	Q



Project #:	2000 Cadenasso Drive Fairfield, CA 94533		
Project Title:	Bus Stop Improvements		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	Ongoing	Original Budget	\$1,262,000
Est. Completion Date:	Ongoing Revised Budget \$1,262,000		\$1,262,000
	PROJECT CONTACTS:		
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	This project involves renovation and replacement of bus stops (e.g., shelters, solar kits, trash containers, safety improvements, ADA pads, etc.).	
Project Details:	This will be an ongoing capital project expense.	
Project Status and Outlook:		

	7 the
1	

Phase	Start Date	End Date
	Q	Q



Project #:	10122	420 Gregory Lane Fairfield, CA 94533		
Project Title:	Fleet Repower Engine Replacement			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$1,884,801	
Est. Completion Date:	Ongoing	Revised Budget	\$1,884,801	
	PROJECT CONTACTS:			
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	This funding will be used for engine and battery replacement to extend the twelve-year useful life of transit buses.	
Project Details:	This will be an ongoing project.	
Project Status and Outlook:		



Phase	Start Date	End Date
	Q	Q



Project #:	10123	2000 Cadenasso Drive Fairfield, CA 94533		
Project Title:	FTC/Train Station Site Improvements			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$702,841	
Est. Completion Date:	Ongoing	Revised Budget	\$702,841	
	PROJECT CONTACTS:			
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	This project is for ongoing capital, safety, and ADA improvements needed at the Fairfield Transportation Center and at the Fairfield-Vacaville Hannigan Train Station.
Project Details:	This will be an ongoing project.
Project Status and Outlook:	



Phase	Start Date	End Date
	Q	Q



Project #:	10149 420 Gregory Lane Fairfield, CA 94533		
Project Title:	Intercity Bus Replacement		
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	FY19	Original Budget	\$8,933,711
Est. Completion Date:	FY23	Revised Budget	\$8,933,711
	PROJECT	r contacts:	
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	Funding from the City's Local Transportation Fund is also being set aside for the replacement of intercity buses.
Project Details:	Transit no longer operate intercity buses. There is no funding for these projects for future years.
Project Status and Outlook:	

del

Phase	Start Date End Date	
	Q	Q



Project #:	10173 2000 Cadenasso Drive Fairfield, CA 94533		
Project Title:	Miscellaneous Small Capital P	Miscellaneous Small Capital Projects	
Department:	Public Works	Est. Operating Impact:	\$0
Est. Start Date:	Ongoing	Original Budget	\$516,187
Est. Completion Date:	Ongoing	Revised Budget	\$516,187
	PROJECT	CONTACTS:	
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov
Construction:		Email:	

Project Description and Purpose:	This is for small miscellaneous capital project expenses (including capital feasibility and planning activities/plans) that arise during the fiscal year.	
Project Details:	This will be budgeted as an ongoing capital expense. These expenses will be paid from Transportation Development Act (TDA) funding.	
Project Status and Outlook:		



Phase	Start Date End Date	
	Q	Q



10198 420 Gregory Lane Fairfield, CA 94533		Project #:	
		Paratransit Vehicles	Project Title:
\$0	Est. Operating Impact:	Public Works	Department:
\$4,017,300	Original Budget	Ongoing	Est. Start Date:
\$4,017,300	Revised Budget	Ongoing	Est. Completion Date:
	T CONTACTS:	PROJECT	
jriley@fairfield.ca.gov	Email:	Jason Riley	Design:
	Email:		Construction:

Project Description and Purpose:	Paratransit vehicles will be replaced utilizing TDA funding.		
Project Details:	This will be an ongoing project.		
Project Status and		Ì	
Outlook:			

Phase	Start Date	End Date
	Q	Q

DART



Project #:	10324	2000 Cadenasso Drive Fairfield, CA 94533		
Project Title:	Administration/Support Vehic	Administration/Support Vehicles		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$91,618	
Est. Completion Date:	FY24	Revised Budget	\$91,618	
PROJECT CONTACTS:				
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov	
Construction:		Email:		

Project Description and Purpose:	The purchase of an administration vehicle is budgeted in FY 2023-24.
Project Details:	Purchase of the vehicle is scheduled for FY24.
Project Status and Outlook:	

E CO	

Phase	Start Date	End Date	
	Q	Q	



Project #:	10400 420 Gregory Lane Fairfield, CA 94533				
Project Title:	Local Bus Replacement				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	FY24	Original Budget	\$11,133,000		
Est. Completion Date:	FY25	Revised Budget \$11,133,000			
	PROJEC	T CONTACTS:			
Design:	Jason Riley	Email:	jriley@fairfield.ca.gov		
Construction:		Email:			

Project Description and Purpose:	Local bus replacement is scheduled to begin in FY24. With this purchase, the City will begin electrifying its local fleet and purchase up to three electric buses. Funding from the city's Local Transportation Fund is also being set aside; these set aside funds will be reflected in the budget in the fiscal year the vehicles are purchased.
Project Details:	The replacement of these buses is estimated to be complete in FY25.
Project Status and Outlook:	



Phase	Start Date	End Date	
	Q	Q	



	Project #:	CPW090005	5110 Water Works Lane Fair	field, CA 94533		
	Project Title:	Northeast Area Water Projects				
	Department:	Public Works	Est. Operating Impact:	\$0		
	Est. Start Date:	Ongoing	Original Budget	\$746,545		
Ī	Est. Completion Date:	Ongoing	Revised Budget	\$746,545		
		PROJEC	T CONTACTS:			
	Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov] _	
	Construction:		Email:			
-						
	Project Description and	Certain water infrastructure imp	rovements in newly developed ar	eas within the City may require		
	Purpose: replacing aged water mains, upgrading undersized water mains or constructing new water mains					
	where none currently exist. The City will either build or reimburse the developer for certain water			the developer for certain water	Prow with	the Plan
	infrastructure constructed in or adjacent to the development.			Grow with	ine from	

This fund is intended to allow the City discretion in reimbursing a developer for actual construction

Water system improvements in the Canon Station development project area will be identified and

Water system improvements in the Canon Station development project area will be identified and

costs or for City-built water infrastructure improvements as projects emerge.

performed as the need arises.

performed as the need arises.

Project Details:

Project Status and

Outlook: 10/02/2023

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090019 420 Gregory Lane Fairfield, CA 94533		1 [
Project Title:	Distribution System Improvements				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$2,634,121	11	
Est. Completion Date:	Ongoing	Revised Budget	\$2,634,121	1	
	PROJEC	T CONTACTS:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov]	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
Construction:		Email:			_
				-	
Project Description and				rel	
Purpose:	upgraded, replaced or abandone	aded, replaced or abandoned. Certain development projects located throughout the City require			
	minor water main upgrades in the form of upsize(s), replacement(s), new installation(s), and/or				
	abandonments (when applicable) to be completed as the need ari	ses or when coordinating with local		
			ne City can coordinate certain water		Grow with the flow
	main upgrades as development r		,		<i>g</i>
	This fund is intended for minor water main upgrades (when applicable) for portions of the system that				
	are contiguous and/or adjacent to development (i.e. not intended to subsidize or supplant developer				
	obligations), and contains the estimated costs for minor water main projects as the need arises.				FAIRFIELD
Broject Detaile				+	
Project Details:	ails: Distribution Systems Improvements will be identified and performed as the need arises.			1 1	

Phase	Start Date	
	Q	Q


Currently working on the Public Utility Master Plan (PUMP) to identify capital improvements within the

Project Status and

Outlook: 09/12/2023

distribution system.

Capital Improvement Project





Project #:	CPW090028	28 Fairfield, CA 94533			
Project Title:	Water Main Replacements				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$18,975,529		
Est. Completion Date:	Ongoing	Revised Budget \$18,975,529			C
	PROJEC	T CONTACTS:			V
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	Ιг	
Construction:		Email:		L	_ل

Project Description and Purpose:	On-going water main replacements citywide.	Grow with the flow
Project Details:	On-going water main replacement will continue citywide during the 5-year capital improvement plan period. Areas will be determined as part of the Water Master Plan effort currently underway.	
Project Status and Outlook: 09/12/2023	Currently working on the Public Utility Master Plan (PUMP) to identify capital improvements which will identify specific water main replacement projects throughout the City.	

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	CPW090029	2900 Vista Grande Fairfield, CA 94534		
Project Title:	Waterman Miscellaneous Upg	Upgrades		
Department:	Public Works	Est. Operating Impact: \$0		1
Est. Start Date:	Ongoing	Original Budget \$1,500,000		1
Est. Completion Date:	Ongoing	Revised Budget \$1,500,000		1
	PROJECT	r contacts:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		


Project Description and Purpose:	The treatment plant occupies a large site consisting of various plant facilities such as yard piping, clarifiers, sludge ponds, chemical feed systems, laboratory and compliance equipment, et al. This fund is intended to allow the City the flexibility to conduct general treatment plant improvements as the need arises and/or to ensure the City maintains compliance with State regulations.	Grow with the flow
Project Details:	Treatment plant improvement projects will be identified and performed as the need arises.	Allefield Comparison
Project Status and Outlook:		

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090045	North Texas Street & East Travis Boulevard Fairfield, CA 94533				
Project Title:	North Texas Street Water Mai	vlain Replacement				
Department:	Public Works	Est. Operating Impact: \$0				
Est. Start Date:	FY22	Original Budget \$6,000,000				
Est. Completion Date:	FY23	Revised Budget \$6,366,309				
	PROJECT CONTACTS:					
Design:	David Vong	Email: dvong@fairfield.ca.gov				
Construction:	Matt Kett	Email: mkett@fairfield.ca.gov				

Project Description and Purpose:	The water main in North Texas Street was installed circa 1950, varies in size and material, and contains some of the last segments of cast iron pipe. The North Texas Street Water Main Replacement project will replace a one-mile stretch of aged water main that was in a constant state of disrepair and is intended to be replaced as part of a previously scheduled street overlay from East Travis Blvd to Air Base Parkway.	
Project Details:	Construction was completed in FY23.	
Project Status and Outlook:		



Phase	Start Date	End Date
	Q	Q



Project #:	CPW090047	N090047420 Gregory Lane Fairfield, CA 94533		
Project Title:	Transmission Valve Rehab/Replacement			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$3,750,000	
Est. Completion Date:	Ongoing	Revised Budget \$3,750,000		
PROJECT CONTACTS:			(<u> </u>	
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	сце
Construction:		Email:		
	1	•	1	 IL

Project Description and Purpose:	The City's water system contains hundreds of transmission main valves that are used to control the flow of water for planned and unplanned water system shutdowns. Reliable transmission main valve operation is critical to reducing water service outage and minimizing customer service interruptions. Transmission main valves are critical valves within the system because an inoperable transmission main valve could mean that a large geographical area within the City is out of water until the repair is completed. Many of these valves are aging and require replacement due to age or rehabilitation to preserve operability.	Grow with the flow
Project Details:	Transmission main valve assessment will occur to determine whether valves require rehabilitation or replacement and will be performed as the need arises.	
Project Status and Outlook:		

Phase	Start Date	End Date
	Q	Q



FAIRFIELD

Project #:	CPW090054	Noonan Lane Fairfield, CA 94	1533	
Project Title:	Noonan Turnout			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$650,000	1
Est. Completion Date:	TBD	Revised Budget	\$750,000	
	PROJEC	CT CONTACTS:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov] []/
Construction:		Email:		
Project Description and	Noonan turnout is a planned rav	w water storage facility having the	potential to store raw water from	
Purpose:	both Solano Project and State W	/ater Project and afford the ability	for mutlitple agencies to draw upon.	Grow with the flo

Projec	t Details:	The City is working in conjunction with the City of Vacaville and the Solano County Water Authority (SCWA) to advance the project. Currently under environmental review with SCWA.	
	tatus and Outlook: /08/2023	Currently under environmental review with Solano County Water Agency.	

Phase	Start Date	
	Q	Q



Project #:	CPW090058	420 Gregory Lane Fairfield, C	CA 94533		
Project Title:	Project Title: Distribution System Metering & Monitoring				
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$2,250,000		
Est. Completion Date:	Ongoing	Revised Budget	\$2,250,000		(<u> </u>
	PROJEC	T CONTACTS:			сЛс
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov		
Construction:		Email:			
					8
Project Description and Purpose:	Project Description and Purpose: Assess metering monitoring equipment at select locations; 13 PRVs retrofit w/ SCADA Locations are TBD Staff is currently working on developing implementation plans. This project will occur over a period of several fiscal years.				Grow with the flow
Project Details:					ARFIEL E
Project Status and Outlook: 10/02/2023	k: several fiscal years.				


Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



420 Gregory Lane Fairfield, CA 94533		CPW090059	Project #:
Reservoir, Pump Stations, and Other Distribution System Upgrades			Project Title:
\$0	Est. Operating Impact:	Public Works	Department:
\$1,919,378	Original Budget	Ongoing	Est. Start Date:
\$1,919,378	Revised Budget	Ongoing	Est. Completion Date:
	CONTACTS:	PROJEC	
nbrowne@fairfield.ca.gov	Email:	Nigel Browne	Design:
	Email:		Construction:

Project Description and Purpose:	The City's water system contains scores of facilities located throughout the City which include, but are not limited to pipelines, reservoirs, pump stations, valve lots, et al.	
	This fund is intended to allow the City the flexibility to conduct general water distribution system improvements as the need arises and/or to ensure the City maintains compliance with State regulations.	
Project Details:	Distribution system upgrades and projects shall be identified and performed as the need arises.	
Project Status and Outlook: 10/02/2023	Distribution system upgrades and projects shall be identified and performed as the need arises.	

Phase	Start Date	End Date	
	Q	Q	



Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090060	420 Gregory Lane Fairfield, CA 94533			
Project Title:	Distribution Valve Replace	ement			
Department:	Public Works	Est. Operating Impact:	\$0		
Est. Start Date:	Ongoing	Original Budget	\$3,075,000		
Est. Completion Date:	Ongoing	Revised Budget	\$3,075,000		
PROJECT CONTACTS:					
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	<u>┐╷┍⊸∕</u> ∽	
Construction:		Email:		_ U–∹-	

Project Description and Purpose:	Replace approximately 10 distribution valves per year.	
Project Details:	This project will occur on an ongoing basis.	
Project Status and Outlook: 10/02/2023	Ongoing maintenance.	

Grow with the flow

Phase	Start Date	End Date
Preliminary Engineering	Q1 2024	Q1 2024
Design	Q2 2024	Q4 2024
Bid/Award	Q1 2025	Q2 2025
Construction	Q3 2025	Q1 2026



Project #:	CPW090064	Green Valley Road Fairfield, CA 94534		
Project Title:	Middle Green Valley Intercon	Green Valley Interconnections		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$650,000	
Est. Completion Date:	FY25	Revised Budget	\$650,000	
	PROJEC	T CONTACTS:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	┨╽ ┍ ▃╱╲ _┯
Construction:		Email:		1 U
Project Description and Purpose: Project Details:	Design and construction of an inf District (SID). Construction of the Middle Green Valley Specific Plar Design to begin in FY24. Construct	interconnection dependent on a located in Solano County.		Grow with the flow
Project Status and Outlook: 09/08/2023	Outlook:			

Phase	Start Date	End Date	
	Q	Q	



Project #:	CPW090065	Peabody Road Fairfield, CA		
Project Title:	Peabody Water System Tr	ansfer		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$300,000	
Est. Completion Date:	FY27	Revised Budget	\$300,000	
	PROJECT CONTACTS:			
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and	Project Description and Transfer of Peabody water system from Solano Irrigation District to City of Fairfield.			
Purpose:				Grow with the flow

Purpose:		Grow with
Project Details:	Preliminary engineering to begin in FY24, with estimated completion in FY27.	
Project Status and Outlook:		

Phase	Start Date	End Date
	Q	Q



		1		
Project #:	CPW090066	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Pressure Reducing Valve (PRV	') Upgrades - Metering & SCAL	A	
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$2,250,000	
Est. Completion Date:	Ongoing	Revised Budget	\$2,250,000	
	PROJEC	T CONTACTS:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	<u> </u>
Construction:		Email:		$\neg \mid \cup \neg \checkmark \neg$
Purpose:	Grow with the flow			
Project Details:	Project to begin in FY24 and cont	tinue on an ongoing basis.		FAIRFIELD
Project Status and Outlook: 09/12/2023		Jtility Master Plan (PUMP) to ider g PRV and telemetry upgrades. P MP.		

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090071	420 Gregory Lane Fairfield, 0	CA 94533	
Project Title:	Water Service Replacement Program			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$500,000	
Est. Completion Date:	Ongoing	Revised Budget	\$500,000	()
	PROJEC	T CONTACTS:		Ĩ
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Replace water services at various	s locations throughout the city.		Grow with the flow
Project Details:	This is an ongoing project that wi	ill be assessed annually.		FAIRFIELD
Project Status and Outlook:				

Phase	Start Date	End Date	
	Q	Q	

Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090072	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Carbonic Acid Pilo			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$150,000	
Est. Completion Date:	FY25	Revised Budget	\$150,000	
	PROJEC	CONTACTS:		
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov] n-/~~~
Construction:		Email:] U-~~~ ")
Project Description and	Carbon acid pilot project.			
Purpose:				Grow with the flow
				<i>a</i>
Project Details:	This project is scheduled to begir	in FY24 and to be completed in I	FY25.	
				FAIRFIELD
Project Status and	This project construction is schee	luled to begin in FY24 and to be c	completed in FY25.	11
Outlook:				
10/01/2023				

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090073	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Electric Vehicle Ch	argers & Parking		
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$500,000	
Est. Completion Date:	FY25	Revised Budget	\$500,000	
	PROJEC	r contacts:		П с П с
Design:	David Vong	Email:	dvong@fairfield.ca.gov	
Construction:		Email:		U-~~~ ")
Project Description and Purpose:	Install electric vehicle chargers at			Grow with the flow
Project Details:	Project set to begin and be comp	leted in FY25.		
Project Status and Outlook: 09/12/2023	Power Upgrades. Additionally, cl	narger installations will occur as t	f the Waterman Highlift Pumps and he fleet converts from fuel to urchase of vehicle replacements (i.e.	

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090074	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman High Service & West Valve Replacement			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$600,000	
Est. Completion Date:	FY24	Revised Budget	\$600,000	
	PROJEC	T CONTACTS:	·	I ~I ~
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and	Waterman high service and west	valve replacement.		
Purpose:				Grow with the flow
Project Details:	Project set to begin and be comp	leted in FY24.		
				FAIRFIELD
Project Status and	City has procured valves and will and Power Upgrades.	hire contractor to install in advar	nce of the Waterman Highlift Pumps	
Outlook: 09/12/2023	and Power Opgrades.			
09/12/2023				

Phase	Start Date	End Date
	Q	Q



Project #:	CPW090075	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman Programmable Logic Controller (PLC) Upgrades			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY24	Original Budget	\$500,000	
Est. Completion Date:	FY24	Revised Budget	\$500,000	
	PROJEC	T CONTACTS:		I JL~
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose: Project Details:	PLC upgrades at Waterman Wat			Grow with the flow
Project Status and Outlook: 09/12/2023	City staff working to complete cy programmable logic controller u	ybersecurity and virtualization upo pgrades.	dates before working on	

Phase	Start Date	End Date
	Q	Q

Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090079	Willotta Drive Fairfield, CA 94534		
Project Title:	Willotta Oaks Water System Transfer			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$550,000	
Est. Completion Date:	FY27	Revised Budget	\$550,000	
	PROJEC	T CONTACTS:		Теле
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose:	Transfer of water service for Willota Oaks subdivision from City of Fairfield to either Solano Irrigation District or City of Vallejo.			Grow with the flow
Project Details:	Project to begin in FY25 and be c	ompleted in FY27.		
Project Status and Outlook: 10/01/2023	Project to begin in FY25 and be c	ompleted in FY27.		

Phase	Start Date	End Date
	Q	Q

Capital Improvement Project



FY 2024 through FY 2028

Project #:	CPW090128	2900 Vista Grande Fairfield,	CA 94534	
Project Title:	Waterman SCADA Upgrades			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY27	Original Budget	\$1,750,000	
Est. Completion Date:	FY28	Revised Budget	\$1,750,000	
	PROJEC	T CONTACTS:		ПеДе
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose: Project Details:	SCADA upgrades at Waterman Water Treatment Plant. Grow with the flow Design to begin in FY27 with construction beginning in FY28. Image: Construction beginning in FY28.			
Project Status and Outlook: 09/12/2023	City staff working to complete cybersecurity, virtualization and programmable logic controller upgrades before working on SCADA improvements.			

Phase	Start Date	End Date
	Q	Q



Dug!ast #.	CDW000063	2000 Visto Grando Estricial		
Project #:			<u> </u>	
Project Title:	Facilities System Improvements (Pump Stations & Pump Systems)			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	Ongoing	Original Budget	\$1,250,000	
Est. Completion Date:	Ongoing	Revised Budget	\$1,250,000	
	PROJEC	T CONTACTS:		Пеще
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and	Pump station and pump system i	mprovements at various facilities	5.	
Purpose:				Grow with the flow
				geore contar are geore
Project Details:	This is an ongoing annual project			
				FAIRFIELD
Project Status and	Currently working on identifying	facilities system improvements a	nd upgrades at remote facilities (e.g.	
Outlook:	Currently working on identifying facilities system improvements and upgrades at remote facilities (e.g. pump stations, valve turnouts, pressure regulator vaults, et al.).			
09/12/2023		с <i>,</i> ,		
03,12/2023				

Phase	Start Date	End Date
Preliminary Engineering	Q3 2023	Q2 2024



Project #:	CPW090056	Beck Avenue & Cordelia Roa	d Fairfield, CA 94534	
Project Title:	Beck and Cordelia Cross Town Tie-In Valve Vault			
Department:	Public Works	Est. Operating Impact:	\$0	
Est. Start Date:	FY25	Original Budget	\$925,000	
Est. Completion Date:	FY27	Revised Budget	\$925,000	
	PROJEC	T CONTACTS:		с Д с
Design:	Nigel Browne	Email:	nbrowne@fairfield.ca.gov	
Construction:		Email:		
Project Description and Purpose: Project Details:	Extend distribution main & Rubicon water services & trans main interconnect (2000 LF) Design to begin in FY25 with construction starting in FY26.			
Project Status and Outlook: 09/12/2023	Project is developer driven and C	ity staff work with developers to	design according to City standard(s).	

Phase	Start Date	End Date
Design	Q2 2023	Q2 2023
Construction	Q1 2024	Q2 2024